

150038

POLREP #20
FAIRMONT COKE WORKS
LAFAYETTE STREET
FAIRMONT, MARION COUNTY, WV 26554

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, DEBBIE DIETRICH

I. SITUATION (TUESDAY, 2/8/94, 1800 HOURS)

- A. EPA, TAT, AND ERCS MOBED TO SITE ON 2-7-94 TO BEGIN SITE OPERATIONS. ACTUAL SITE OPERATIONS BEGAN ON 2-8-94.
- B. PERSONNEL ON SCENE: EPA-2, TAT-3, ERCS-7.
- C. WEATHER ON SCENE: TEMPS IN MID 30'S, FREEZING RAIN.
- D. EPA FAO MESSIMER ONSITE TO TRACK SITE COSTS.
- E. OSC POWELL ON SITE TO DIRECT REMOVAL ACTION.
- F. PROJECT COSTS:

AGENCY	COST AS OF 2/7/94	CEILING
ERCS	\$ 105,740	\$ 135,000
TAT	\$ 27,882	\$ 50,000
EPA DIRECT	\$ 7,958	\$ 10,000
EPA INDIRECT	\$ 12,401	\$ 20,000
	-----	-----
TOTAL	\$ 153,981	\$ 215,000

UNOBLIGATED FUNDS		\$1,498,000

SITE CEILING		\$1,713,000

II. ACTIONS TAKEN

- A. ERCS AND TAT PERFORMED SITE WALKTHROUGH TO BECOME FAMILIAR WITH THE SITE AND THE ASSOCIATED HAZARDS.
- B. THE COMMAND POST AND SITE SUPPORT ZONES WERE ESTABLISHED.
- C. ETI AND TAT ENGINEERS CONTINUED WORKING ON ESTABLISHMENT OF CONTROLS FOR THE MIGRATION OF OFFSITE WATER ENTERING THE SITE, AND ONSITE WATER AND LEACHATE MIGRATING OFF OF THE SITE.
- D. ERCS REMOVED DEBRIS AND OLD EQUIPMENT FROM BUILDING "AR". THE BUILDING WILL BE UTILIZED AS A STORAGE BUILDING FOR PPE AND SAMPLING EQUIPMENT. ONE ROOM IN THE BUILDING WILL BE USED AS A BREAK AREA FOR ERCS CREWS.
- E. SAMPLING POINTS THROUGHOUT THE SITE WERE SELECTED AND WILL BE INCORPORATED INTO THE SAMPLING PLAN.
- F. ERCS MOBED TWO 18-FOOT TRAILERS TO THE SITE. ONE OF THE TRAILERS WILL BE USED AS A MOBILE DECON AND THE OTHER AS A MOBILE SAMPLING CENTER. THE MOBILITY OF THE TRAILERS WILL ACCOMMODATE SAMPLING AND REMOVAL OPERATIONS AT THE NUMEROUS BUILDINGS THROUGHOUT THE SITE.
- G. OSC POWELL CONTACTED THE CITY MANAGER OF FAIRMONT, ED THORNE, AND BRIEFED HIM OF SITE OPERATIONS. OSC POWELL REQUESTED THE CITY'S ASSISTANCE IN DEALING WITH OFFSITE STORM WATER ISSUES.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SETTING UP MOBILE DECON AND SAMPLING CENTERS.

AR100039

- B. ENGINEERS TO CONTINUE ESTABLISHING CONTROLS TO ADDRESS THE ONSITE AND OFFSITE WATER MIGRATION ROUTES.
- C. ERCS AND TAT WILL CONTINUE TO SELECT STRATEGIC SAMPLING POINTS THROUGHOUT THE SITE. THESE POINTS WILL BE INCORPORATED INTO THE SAMPLING PLAN.
- D. ERCS CHEMIST WILL CONTINUE WORKING ON ESTABLISHING A BULKING SCHEME FOR THE MATERIALS IN THE TANKS THAT HAVE ALREADY BEEN SAMPLED.
- E. ERCS WILL BEGIN MARKING UNSAMPLED TANKS THAT NEED TO BE ACCESSED AND SAMPLED.
- F. ERCS TO RECEIVE BIDS FROM SURVEYING CONTRACTORS FOR ESTABLISHMENT OF SITE BOUNDARIES.

EDWARD M. POWELL, OSC
U.S. EPA REGION III
WHEELING, WV

AR100040