POLREP #114
FAIRMONT COKE WORKS
LAFAYETTE STREET
FAIRMONT, MARION COUNTY, WV 26554
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

- I. SITUATION (TUESDAY 06/28/94, 1830 HOURS)
 - A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-14.
 - B. WEATHER ON SCENE: MOSTLY CLOUDY WITH TEMPS IN THE MID 80'S.
 - C. OSC DOWNIE ON SITE TO DIRECT REMOVAL ACTIVITIES.
 - D. PROJECT COSTS:

AGENCY COST AS OF 06/28/94	CEILING
ERCS \$1,325,277	\$1,400,000
TAT \$ 171,085 EPA DIRECT \$ 54,270	\$ 194,000 \$ 106,200
EPA INDIRECT \$ 91,601	\$ 177,000
TOTAL \$1,642,233	\$1,877,200
UNOBLIGATED	\$2,046,200
SITE CEILING	\$3,923,400

II. ACTIONS TAKEN

- A. ERCS CONTINUED CLEANING LOOSE DEBRIS FROM THE FLOORS IN BUILDING AJ.
- B. ERCS CONTINUED SHEARING NON- HAZARDOUS PROCESS LINES FOR BULK RECYCLING OPERATIONS.
- C. ERCS CONTINUED PRODUCT RECOVERY OPERATIONS AT TANK ZZT31. THE EMULSIFIED OIL PRODUCT IS BEING RECOVERED WITH A 3,000 GALLON VACUUM TRUCK AND AN OIL SKIMMER. APPROXIMATELY 2,700 GALLONS HAVE BEEN RECOVERED.
- D. RECENT RAINFALL MITIGATED THE NEED FOR DUST CONTROLS TO BE IMPLEMENTED BY THE ERCS.
- E. ERCS LABELED ALL HAZARDOUS AND NON-HAZARDOUS TRANSFORMERS AND OIL SWITCHES FOR T & D.
- F. ERCS CONTINUED WORKING ON T &D BIDS FOR BULK GROUPS 17-27.
- G. ERCS SENT A COMPOSITE SAMPLE OF FLOOR SWEEPINGS, FROM BUILDINGS AJ AND AP, TO A LAB FOR DISPOSAL ANALYTICAL

III. FUTURE PLANS

- A. ERCS TO CONTINUE PRODUCT REMOVAL FROM TANKS, VESSELS, AND TRENCHES.
- B. SCHEDULING FOR THE DISPOSAL OF BULK GROUP #13 (BENZOL SCRUBBER WOOD) WILL BE DONE AFTER THE SCRUBBERS ARE "FELLED". THE 2 SCRUBBERS AND FINAL COOLERS ARE SCHEDULED FOR DEMOLITION DURING THE WEEK OF JULY 18, 1994.
- C. CURRENT T & D SCHEDULE IS AS FOLLOWS: BULK GROUP #15 (CONTAMINATED PIPE), ONE-30 CUBIC YARD ROLL-OFF PREVIOUSLY SCHEDULED FOR T&D ON 6/27 HAS BEEN CANCELED

AND WILL BE RESCHEDULED AT A LATER DATE; BULK GROUP #14 (PCB'S), 6/29; REMAINING LAB PACKS, 6/30.

EDWARD M. POWELL, OSC U.S. EPA REGION III WHEELING, WV 26003