

POLREP #198
 FAIRMONT COKE WORKS
 FAIRMONT, MARION COUNTY, WV 26554
 ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR
 CERCLA REMOVAL ACTION

I. SITUATION (THURSDAY 11/02/94, 1800 HOURS)

A. PERSONNEL ON SCENE: TAT-2, ERCS-11.
 B. WEATHER ON SCENE: PARTLY SUNNY, TEMPS IN 60'S.
 C. PROJECT COSTS:

AGENCY	COSTS AS OF 11/03/94	CEILING
ERCS	\$2,853,896	\$3,741,200
TAT	259,205	300,000
EPA DIRECT	85,616	106,200
EPA INDIRECT	148,497	177,000
TOTAL	\$3,346,368	\$4,324,400
UNOBLIGATED		\$1,673,194
SITE CEILING		\$5,997,594

=====

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DISCHARGE WATER FROM AST ZZT31. 95,700 GALLONS WERE DISCHARGED TODAY, 897,700 GALLONS HAVE BEEN DISCHARGED TO DATE.
- B. ERCS CONTINUED GRADING OPERATIONS FOR STORM-WATER CONTROL NEAR THE SCRAP YARD AREA AND THE EAST END OF THE SITE.
- C. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA. ERCS CONTINUED TO CONSOLIDATE BREEZE MATERIAL INTO THE SLUDGE IMPOUNDMENT AREA.
- D. ERCS CONTINUED REMOVING DEBRIS FROM MANHOLES ON-SITE.
- E. ERCS CONTINUED NORTH LANDFILL CONSOLIDATION.
- F. ERCS BEGAN RECEIVING STONE FOR STORM WATER MANAGEMENT CONTROL SYSTEM. 63 OF 300 TONS RECEIVED THIS DATE.
- G. ERCS MOVED CONCRETE DEBRIS FROM BUILDING "AJ" TO THE CONCRETE STAGING PILE AT BUILDING "AT".

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR CONTROL OF STORM WATER.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31, WEATHER PERMITTING.
- G. RPM WHITTINGTON AND SAM WOOD TO REVIEW AND COMMENT ON DRAFT HRS PACKAGE.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WEST VIRGINIA

AR100354