

150330

POLREP #204
FAIRMONT COKE WORKS
FAIRMONT, MARION COUNTY, WV 26554
CERCLA REMOVAL ACTION
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (WEDNESDAY, 11/09/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-12.
- B. WEATHER ON SCENE: CLOUDY, TEMPS IN 60'S.
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/08/94</u>	<u>CEILING</u>
ERCS	\$2,996,933	\$3,741,200
TAT	261,880	300,000
EPA DIRECT	87,050	106,200
EPA INDIRECT	150,993	177,000
 TOTAL	 \$3,496,856	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

ERCS COSTS ARE AT 80.1% OF CEILING.

TAT COSTS ARE AT 87.3% OF CEILING.

- D. A LOCAL RESIDENT VISITED THE SITE AND SPOKE WITH THE OSC REGARDING ANY POTENTIAL FUTURE ACTIONS AT HIS NEWLY-PURCHASED PROPERTY (DOWNGRADE FROM THE LIGHT OIL STORAGE AREA). OSC TO FOLLOW UP WITH OSC POWELL ON THIS ISSUE.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND CONSOLIDATE THE BREEZE MATERIAL IN THE SLUDGE IMPOUNDMENT AREA. ERCS BEGAN THE FINAL SCRAPE OF THE BREEZE WASHOUT AREA TODAY.
- B. ERCS BACK FILLED IN EXCAVATED TRENCHES NEAR BUILDING-AP AND BUILDING-AR.
- C. ERCS CONTINUED DISCHARGING WATER FROM AST ZT31. 100,800 GALLONS DISCHARGED TODAY, 1,200,700 DISCHARGED TO DATE.
- D. ERCS CONTINUED SITE GRADING FOR STORM WATER MANAGEMENT CONTROL AT THE EDGE OF THE SOUTH LANDFILL.
- E. ERCS CONTINUED PREPARATION ON THE WEST SIDE OF THE OXIDATION PONDS FOR THE ADDITION OF A STORM WATER DIVERSION TRENCH.
- F. ERCS CONTINUED TO CONSOLIDATE THE NORTH LANDFILL.
- G. ERCS BEGAN INSTALLING THE DIVERSION DRAINAGE SYSTEM WHICH WILL INCLUDE THE UTILIZATION OF THE EXISTING ON-SITE STORM SEWER.

AR100364

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31, WEATHER PERMITTING.
- G. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER MANAGEMENT CONTROL.

JERRY HESTON, OSC
U.S. EPA - REGION III
PHILADELPHIA, PA

AR100365