POLREP #205

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

- I. SITUATION (THURSDAY, 11/10/94, 1730 HOURS)
 - A. PERSONNEL ON SCENE: EPA-1, TAT-1, ERCS-6.
 - B. WEATHER ON SCENE: CLOUDY, TEMPS IN 60'S.
 - C. PROJECT COSTS:

AGENCY	COSTS	AS OF	11/10/	194	CEILING
ERCS		\$3,010		\$	3,741,200
TAT			,136		300,000
EPA DIRECT			,782		106,200
EPA INDIRECT		152	,273		177,000
TOTAL		\$3,514	,038		4,324,400
				_	
UNOBLIGATED				\$	1,673,194
SITE CEILING				\$	5,997,594

ERCS COSTS ARE AT 80.5% OF CEILING. TAT COSTS ARE AT 87.7% OF CEILING.

E. OVERNIGHT RAINS DELAY SOME SITE OPERATIONS THIS DATE.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND CONSOLIDATE THE BREEZE MATERIAL IN THE SLUDGE IMPOUNDMENT AREA.
- B. ERCS CONTINUED PREPARATION ON THE WEST SIDE OF THE OXIDATION PONDS FOR THE ADDITION OF A STORM WATER DIVERSION TRENCH.
- C. ERCS PERFORMED T&D OF MERCURY WASTE STREAM (BULK GROUP #26). WASTE WAS SHIPPED TO BETHELEHEM APPARATUS, HELLERTOWN, PA PAD002390961.
- D. ERCS CONTINUED DISCHARGE OF AST ZZT31. 23,100 GALLONS DISCHARGED THIS DATE.
- E. ERCS STOCKPILED SOIL FOR BACKFILLING AFTER BREEZE WASHOUT AREA DRIES OUT.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31,

WEATHER PERMITTING.

G. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER MANAGEMENT CONTROL.

JERRY HESTON, OSC U.S. EPA - REGION III PHILADELPHIA, PA