

150333

POLREP #206
FAIRMONT COKE WORKS
FAIRMONT, MARION COUNTY, WV 26554
CERCLA REMOVAL ACTION
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (FRIDAY, 11/11/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-1, ERCS-12.
- B. WEATHER ON SCENE: CLOUDY, TEMPS IN 60'S.
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/11/94</u>	<u>CEILING</u>
ERCS	\$3,017,289	\$3,741,200
TAT	263,574	300,000
EPA DIRECT	88,163	106,200
EPA INDIRECT	152,945	177,000
 TOTAL	 \$3,521,971	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

ERCS COSTS ARE AT 80.5% OF CEILING.
TAT COSTS ARE AT 87.7% OF CEILING.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND CONSOLIDATE THE BREEZE MATERIAL IN THE SLUDGE IMPOUNDMENT AREA.
- B. ERCS CONTINUED PREPARATION ON THE WEST SIDE OF THE OXIDATION PONDS FOR THE ADDITION OF A STORM WATER DIVERSION TRENCH.
- C. ERCS CONTINUED FINAL SCRAPE OF THE FORMER BREEZE WASHOUT AREA AND BEGAN TO BACKFILL WITH CLEAN SOIL.
- D. ERCS CONTINUED DISCHARGE OF AST ZZT31. 86,700 GALLONS DISCHARGED THIS DATE. DISCHARGE WAS TERMINATED WHEN THE LEVEL OF WATER IN THE TANK FELL BELOW THE SUCTION PIPE.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31, WEATHER PERMITTING.
- G. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER

AR100368

MANAGEMENT CONTROL.

- H. DUE TO SLOW PROGRESS AFTER RAINS ON THURSDAY, CREW WILL
WORK TOMORROW TO TRY TO FINISH BACKFILLING OF BREEZE
WASHOUT AREA BEFORE RAIN FORECAST FOR MONDAY.

JERRY HESTON, OSC
U.S. EPA - REGION III
PHILADELPHIA, PA

AR100369