

150334

POLREP #207  
FAIRMONT COKE WORKS  
FAIRMONT, MARION COUNTY, WV 26554  
CERCLA REMOVAL ACTION  
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

- I. SITUATION (SATURDAY, 11/12/94, 1730 HOURS)
- A. PERSONNEL ON SCENE: EPA-1, TAT-1, ERCS-10.
  - B. WEATHER ON SCENE: CLOUDY, TEMPS IN 60'S.
  - C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/12/94</u>	<u>CEILING</u>
ERCS	\$3,020,502	\$3,741,200
TAT	263,997	300,000
EPA DIRECT	88,529	106,200
EPA INDIRECT	153,585	177,000
 TOTAL	 \$3,526,613	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

ERCS COSTS ARE AT 80.7% OF CEILING.  
TAT COSTS ARE AT 88.0% OF CEILING.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND BACKFILL WITH CLEAN SOIL. APPROX. 1850 CUBIC YARDS OF CLEAN FILL MOVED INTO THE FORMER BREEZE WASHOUT AREA.
- B. ERCS CONTINUED PREPARATION ON THE WEST SIDE OF THE OXIDATION PONDS FOR A STORM WATER DIVERSION TRENCH.
- C. ERCS CONTINUED GRADING OPERATIONS BETWEEN AST Z2T31 AND BUILDING "AI".
- D. ERCS CUT ANOTHER HOLE INTO THE SIDE OF Z2T31 TO FACILITATE FURTHER DISCHARGE OF THE WATER REMAINING INSIDE.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST Z2T31, WEATHER PERMITTING.
- G. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER MANAGEMENT CONTROL.

JERRY HESTON, OSC  
U.S. EPA - REGION III  
PHILADELPHIA, PA

AR100370