

POLREP #208

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (SUNDAY, 11/13/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-1, ERCS-10.
- B. WEATHER ON SCENE: CLOUDY, TEMPS IN 60'S.
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/12/94</u>	<u>CEILING</u>
ERCS	\$3,020,502	\$3,741,200
TAT	263,997	300,000
EPA DIRECT	88,529	106,200
EPA INDIRECT	153,585	177,000
 TOTAL	 \$3,526,613	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

ERCS COSTS ARE AT 80.7% OF CEILING.

TAT COSTS ARE AT 88.0% OF CEILING.

D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND BACKFILL WITH CLEAN SOIL. ERCS HAULED 1,350 CUBIC YARDS OF CLEAN FILL INTO THE FORMER BREEZE WASHOUT AREA.
- B. ERCS CONTINUED PREPARATION ON THE WEST SIDE OF THE OXIDATION PONDS FOR A STORM WATER DIVERSION TRENCH.
- C. ERCS CONTINUED GRADING OPERATIONS BETWEEN AST ZZT31 AND BUILDING "AI".
- D. ERCS MEASURED 2 FEET OR APPROXIMATELY 87,000 GALLONS OF SLUDGE IN THE TANK BOTTOM OF ZZT31. THE OSC AND RM WILL DISCUSS THE SITUATION AND WEIGH THE OPTIONS FOR REMOVAL AND SUBSEQUENT DISPOSAL OF THE SLUDGE.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31, WEATHER PERMITTING.
- G. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER MANAGEMENT CONTROL.

GERRY HESTON, OSC
U.S. EPA - REGION III
PHILADELPHIA, PA

AR100371