

POLREP #210

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (TUESDAY, 11/15/94, 1730 HOURS)

A. PERSONNEL ON SCENE: EPA-2, TAT-2, ERCS-13

B. WEATHER ON SCENE:

C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/12/94</u>	<u>CEILING</u>
ERCS	\$3,020,502	\$3,741,200
TAT	263,997	300,000
EPA DIRECT	88,529	106,200
EPA INDIRECT	153,585	177,000
TOTAL	\$3,526,613	\$4,324,400
UNOBLIGATED		\$1,673,194
SITE CEILING		\$5,997,594

ERCS COSTS ARE AT 80.7% OF CEILING.

TAT COSTS ARE AT 88.0% OF CEILING.

D. OSC POWELL ONSITE TO DIRECT REMOVAL ACTIVITIES.

E. SAO MESSIMER ONSITE TO REVIEW COST DOCUMENTATION.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND BACKFILL WITH CLEAN SOIL. ERCS HAULED 495 CUBIC YARDS OF CLEAN FILL INTO THE FORMER BREEZE WASHOUT AREA.
- B. ERCS CONTINUED EXCAVATION AND GRADING OPERATIONS ON THE WEST SIDE OF THE OXIDATION PONDS FOR THE STORM WATER DIVERSION TRENCH.
- C. ERCS CONTINUED GRADING OPERATIONS FOR STORM WATER CONTROL AT THE NLF STOCKPILE AND THE BREEZE WASHOUT AREA.
- D. ERCS CONTINUED INSTALLING AN 8-INCH STORM WATER LINE FROM THE CONCRETE DROPBOX LOCATED WEST OF BUILDING-BO TO THE STORM-SEWER LINE MANHOLE NEAR CENTER OF SITE.
- E. ERCS SHIPPED TANK Z2T31 SLUDGE SAMPLE TO LABORATORY RESOURCES.
- F. SECOND UKE TRUCK ALSO DOWN DUE TO A FLAT TIRE.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE. T&D OF PPE SCHEDULED FOR 11/30/94.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER MANAGEMENT CONTROL.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WV 26003

AR100374