

POLREP #211

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (WEDNESDAY, 11/16/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: EPA-2, TAT-3, ERCS-13
- B. WEATHER ON SCENE: RAINY, TEMPS IN THE 50S
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/15/94</u>	<u>CEILING</u>
ERCS	\$3,051,286	\$3,741,200
TAT	268,076	300,000
EPA DIRECT	92,939	106,200
EPA INDIRECT	161,361	177,000
 TOTAL	 \$3,573,662	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

ERCS COSTS ARE AT 81.6% OF CEILING.

TAT COSTS ARE AT 89.4% OF CEILING.

- D. OSC POWELL ONSITE TO DIRECT REMOVAL ACTIVITIES.
- E. SAO MESSIMER ONSITE TO REVIEW SITE COSTS.
- F. ERCS RECEIVED THREE OPERATORS AT 0900 HOURS AND SITE OPERATIONS CEASED AT 1600 HOURS DUE TO WEATHER CONDITIONS.

## II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA.
- B. ERCS COMPLETED DIGGING THE TRENCH BETWEEN THE CONCRETE DROPBOX (SW21) LOCATED WEST OF BUILDING-BO AND THE STORM-SEWER LINE MANHOLE (SW25) NEAR CENTER OF SITE. ERCS WERE UNABLE TO COMPLETE INSTALLING THE PIPELINE IN THE TRENCH DUE TO COPIOUS AMOUNTS OF STORM-WATER RUNOFF INTO THE SW25 SEWER LINE.
- C. APPALACIAN TIRE PULLED A GOOD TIRE FROM ONE OF THE UKE TRUCKS AND INSTALLED IT ON THE OTHER UKE TRUCK. THE DOWN TRUCK WILL BE REPAIRED LATER THIS WEEK.

## III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE. T&D OF PPE SCHEDULED FOR 11/30/94.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE INSTALLING SEWER PIPE FOR STORM WATER MANAGEMENT CONTROL.

EDWARD M. POWELL, OSC  
U.S. EPA - REGION III  
WHEELING, WV 26003

AR100376