

POLREP #212

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (THURSDAY, 11/17/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: EPA-4, TAT-2, ERCS-13
- B. WEATHER ON SCENE: SUNNY, TEMPS IN THE 60S
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/15/94</u>	<u>CEILING</u>	<u>% SPENT</u>
ERCS	\$3,051,286	\$3,741,200	81.6%
TAT	268,076	300,000	89.4%
EPA DIRECT	92,939	106,200	87.5%
EPA INDIRECT	161,361	177,000	91.2%
TOTAL	\$3,573,662	\$4,324,400	82.6%
UNOBLIGATED.		\$1,673,194	
SITE CEILING		\$5,997,594	

- D. OSC POWELL ONSITE TO DIRECT REMOVAL ACTIVITIES.
- E. SAO MESSIMER ONSITE TO REVIEW SITE COSTS.
- F. SECTION CHIEF KLEEMAN, OSC DOWNIE, AND ERCS VICE PRESIDENT SMITH ONSITE TO RECEIVE UPDATE ON SITE STATUS, PROGRESS, AND FUTURE OPERATIONS.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA.
- B. ERCS CONTINUED TO TRANSFER BREEZE TO THE NLF STOCKPILE.
- C. ERCS CONTINUED TO GRADE THE NLF STOCKPILE FOR RUNOFF CONTROL.
- D. ERCS COMPLETED INSTALLATION OF 8-INCH SEWERLINE FROM DROPBOX TO SITE SEWER SYSTEM.
- E. ERCS INSTALLED SILT FENCE AT THE BASE OF THE NLF.
- F. ERCS SURVEYED GRADES IN BREEZE WASHOUT FOR INSTALLATION OF LEACHATE CONTROL SYSTEM.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE. T&D OF PPE SCHEDULED FOR 11/30/94.
- B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DECONNING EQUIPMENT IN PREPARATION OF DECEMBER DEMOBE.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WV 26003

AR100377