

150341

POLREP #213
FAIRMONT COKE WORKS
FAIRMONT, MARION COUNTY, WV 26554
CERCLA REMOVAL ACTION
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

- I. SITUATION (FRIDAY, 11/18/94, 1730 HOURS)
A. PERSONNEL ON SCENE: EPA-2, TAT-2, ERCS-12
B. WEATHER ON SCENE: CLOUDY, TEMPS IN THE 50S
C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/17/94</u>	<u>CEILING</u>	<u>% SPENT</u>
ERCS	\$3,062,002	\$3,741,200	81.8%
TAT	277,660	300,000	92.6%
EPA DIRECT	93,676	106,200	88.2%
EPA INDIRECT	162,737	177,000	91.9%
TOTAL	<u>\$3,596,075</u>	<u>\$4,324,400</u>	83.2%
UNOBLIGATED		<u>\$1,673,194</u>	
SITE CEILING		<u>\$5,997,594</u>	

- D. OSC POWELL ONSITE TO DIRECT REMOVAL ACTIVITIES.
E. SECTION CHIEF KLEEMAN ONSITE TO RECEIVE UPDATE ON SITE STATUS, PROGRESS, AND FUTURE OPERATIONS.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA.
B. ERCS CONTINUED TO TRANSFER BREEZE TO THE NLF STOCKPILE.
C. ERCS CONTINUED TO CONSOLIDATE AND GRADE THE NLF STOCKPILE FOR RUNOFF CONTROL.
D. ERCS CONTINUED GRADING SLOPE THROUGH CENTER OF THE SITE TO CHANNEL STORM WATER RUNOFF TO THE ONSITE SEWER LINE.
E. ERCS INSTALLED SILT FENCE AT THE TOE OF THE NLF.
F. ERCS SURVEYED GRADES IN BREEZE WASHOUT FOR INSTALLATION OF LEACHATE CONTROL SYSTEM.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE. T&D OF PPE SCHEDULED FOR 11/30/94.
B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.
C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
F. ERCS TO CONTINUE DECONNING EQUIPMENT IN PREPARATION FOR DECEMBER DEMOBE.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WV 26003

AR100378