

150880

POLREP #347

PITTMONT COKE WORKS

PITTMONT, MARION COUNTY, WV 26554

COKE REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN,
GREGG CRYSTALL, ERD/OERR

I. SITUATION (FRIDAY, 08/18/95, 1830 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-9, TAT-2.
- B. WEATHER ON SCENE: CLOUDY, HOT, AND HUMID WITH TEMPS IN THE LOW 90'S.
- C. AGENCY COSTS AS OF 08/18/95

CEILING

EPA (DIRECT)	\$ 143,003	\$ 200,000
EPA (INDIRECT)	227,257	360,000
TAT	456,075	600,000
ERCS	4,318,141	8,005,114
OTHER		
UNALLOCATED		4,038,080
	\$ 5,145,166	\$13,203,194

- D. OSC POWELL ON-SITE TO DIRECT REMOVAL OPERATIONS.

II. ACTIONS TAKEN

- A. ERCS CONTINUED T&D OF WASTEWATER, ONE TANKER TRUCKS ON-SITE THIS DATE, 1200 GALLONS OF WASTEWATER TRANSPORTED OFF-SITE TO SUBURBAN RDF IN GLENFORD, OHIO FOR TREATMENT.
- B. ERCS CONTINUED PREP OF AREA AROUND OX PONDS #1 AND #2 FOR SLUDGE SOLIDIFICATION OPS.
- C. ERCS CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. TAT OBTAINED THREE SETS OF WASTEWATER SAMPLES FOR LABORATORY ANALYSIS OF NPDES AND TREATABILITY PARAMETERS. SAMPLES WERE OBTAINED FROM DROP BOX #2 (LEACHATE), A DEPTH SAMPLE OF WATER OBTAINED FROM A SECTION OF 12" PVC PIPE PLACED INTO OX POND #2, AND THE EFFLUENT FROM OX POND #2. THE SAMPLES WERE PROPERLY PACKAGED AND SHIPPED TO THE LABORATORY PROCURED BY ERCS (GP ENVIRONMENTAL SERVICES, GAITHERSBURG, MD).
- E. ERCS CONTINUED EROSION CONTROL MEASURES AT THE SLOPES OF THE CONSOLIDATED NORTH LANDFILL.
- F. ERCS BEGAN DECON OF FRAC TANK #2. TAT CONDUCTED AIR MONITORING OF THE CONFINED SPACE PRIOR TO ENTRY. NO READINGS ABOVE BACKGROUND WERE OBSERVED.

III. FUTURE PLANS

- A. ERCS TO COMPLETE DECON OF FRAC TANK #2.
- B. TAT AWAITS THE FINAL RESULTS OF OXIDATION POND #2 COMPOSITE SAMPLE FROM WESTON REAC FOR LANDFILL REQUIREMENTS AND RATIOS FOR POSSIBLE FUTURE STABILIZATION OF OXIDATION POND SLUDGES.

AR100593

- C. ERCS TO CONTINUE DUST CONTROL MEASURES AND CONTINUE SITE GRADING OPERATIONS TO IMPROVE STORMWATER DRAINAGE.
- D. ERCS TO CONTINUE EROSION CONTROLS IN NORTH LANDFILL AREA.
- E. ERCS TO ARRANGE T&D OF SOLIDIFIED SLUDGES FROM OX POND #1. POTENTIAL BIDDERS TO BE ON SITE DURING THE WEEK OF AUGUST 20, 1995, PRIOR TO THE SUBMISSION OF BIDS.
- F. ANALYTICAL DATA FROM WATER SAMPLES OBTAINED THIS DATE TO BE FORWARDED TO REAC FOR USE IN DETERMINING POTENTIAL TREATMENT OPTIONS.
- G. ERCS TO CONDUCT SOLIDIFICATION OF OXIDATION POND #1 SLUDGES.
- H. TAT TO REVIEW POST ENGINEERING REPORTS DEVELOPED BY ERCS, TO INCLUDE VOLUMETRIC FLOW RATES FOR SITE DRAINAGE AREAS.
- I. ERCS TO MOBILIZE TWO ADDITIONAL LABORERS. PERSONNEL TO BE ON SITE MONDAY, AUGUST 21, 1995.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WV

AR100594