

POLREP #351

MONT COKE WORKS

MONT, MARION COUNTY, WV 26554

SLOCA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN,  
GREGG CRYSTALL, ERD/OERR

## I. SITUATION (THURSDAY, 08/24/95, 1900 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-11, TAT-2.
- B. WEATHER ON SCENE: PARTLY SUNNY AND WARM, TEMPS IN THE MID 80'S.
- C. AGENCY COSTS AS OF 08/24/95

	COSTS	CEILING
EPA (DIRECT)	\$ 145,394	\$ 200,000
EPA (INDIRECT)	230,265	360,000
TAT	460,776	600,000
ERCS	4,345,854	8,005,114
OTHER		
UNALLOCATED		4,038,080
	\$ 5,182,289	\$13,203,194

- D. OSC POWELL ON-SITE TO DIRECT REMOVAL OPERATIONS.

## II. ACTIONS TAKEN

- A. ERCS CONTINUE PREP OF AREA AROUND OX PONDS #1 AND #2 FOR SLUDGE SOLIDIFICATION AND LOAD-OUT OPS.
- B. ERCS CONTINUE DUST CONTROL MEASURES AS NEEDED.
- C. ERCS PLACED LAYER OF CLAYEY BORROW MATERIAL ON PORTION OF SOUTH LF (TAR AREA). 10 LOADS OF BORROW USED IN THE STABILIZATION OF THE SLOPES.
- D. ERCS DEMOBILIZED THE STEAM JENNY, AIR COMPRESSOR, AND 3" DOUBLE DIAPHRAM PUMP. TWO BOTTLES OF ACETYLENE, TWO BOTTLES OF OXYGEN, AND A COMPACTOR WERE MOBILIZED.
- E. ERCS CONTINUED INSTALLATION OF SILT BARRIER FENCE AROUND NORTH LANDFILL.
- F. ERCS AWARDED BID TO SALERNO COMPANY FOR 1,500 TONS OF STONE TO BE USED FOR ACCESS TO OX PONDS. DELIVERY BEGINS FRIDAY, 8/25/95.
- G. ERCS PLACED AN IFB FOR CALCIUM OXIDE, KILN DUST, AND PIG WHICH WILL BE UTILIZED IN THE SOLIDIFICATION OPS OF THE SLUDGES IN OX PONDS 1&2.

## III. FUTURE PLANS

- A. TAT AWAITS THE COMPLETE AND FINALIZED PACKAGE OF RESULTS FROM OXIDATION POND #2 COMPOSITE SAMPLE FROM WESTON REAC.
- B. ERCS AWAIT BIDS FOR CALCIUM OXIDE, KILN DUST, AND PIG.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AND CONTINUE SITE GRADING OPERATIONS TO IMPROVE STORMWATER DRAINAGE.
- D. ERCS TO CONTINUE EROSION CONTROLS IN NORTH LANDFILL AREA.
- E. ERCS TO CONDUCT SOLIDIFICATION OF OX POND #1 SLUDGES AND ARRANGE T&D OF SOLIDIFIED SLUDGES.
- F. AWAITING ANALYTICAL DATA FROM WATER SAMPLES TO FORWARD TO REAC FOR USE IN DETERMINING POTENTIAL TREATMENT

AR100601

**OPTIONS.**

- G. ERCS TO DECON/PREP AND RELOCATE TAG-ALONG TRAILOR WITH SUPPORT EQUIPMENT TO OX POND AREA. INSTALLATION OF WATER LINE TO AREA FOR DECON.**
- H. ERCS TO BEGIN INSTALLATION OF GEOTEXTILE AND STONE FOR ACCESS TO OX PONDS 1&2.**
- I. TAT TO REVIEW POST ENGINEERING REPORTS DEVELOPED BY ERCS, TO INCLUDE VOLUMETRIC FLOW RATES FOR SITE DRAINAGE AREAS.**

**EDWARD M. POWELL, OSC**  
**U.S. EPA - REGION III**  
**WHEELING, WV**

**AR100602**