TRMONT COKE WORKS

AIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (MONDAY, 11/27/95)

A. PERSONNEL ON SCENE: 11/27: EPA-1, ERCS-16, SATA-2.

B. WEATHER ON SCENE: WARM, CLOUDY, HIGH TEMP. IN UPPER 50s.

C. AGENCY COSTS AS OF C.O.B. 11/27/95 CEILING

EPA (DIR	ECT) \$	184,54	1	\$ 200,000
EPA (IND	IRECT)	293,68	8	360,000
SATA		525,58	8	685,000
ERCS		5,726,93	1	8,005,114
OTHER		nx.		
UNALLOCA	TED			3,953,080
	\$	6,730,74		13,203,194

D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS AND SATA MOBED TO SITE ON SUNDAY, NOVEMBER 26, 1995.
- B. ERCS CONTINUED TO PUMP STANDING WATER FROM OXIDATION PONDS #1 & #2 INTO DROP BOX #3.
- C. ERCS STAGED APPROXIMATELY 200 TONS OF SOLIDIFIED SLUDGE MATERIAL AT OX POND #1 FOR T & D OPS ON 11/28.
- D. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.
- E. ERCS SOLIDIFIED APPROXIMATELY 300 TONS OF SLUDGE MATERIAL AT OX POND #2.
- F. ERCS RECEIVED TWO LOADS OF KILN DUST ON THIS DATE.
- G. 14 LOADS OF 3/4" STONE WERE DELIVERED TO SITE ON THIS DATE FOR REPAIR OF ACCESS ROUTES BY ERCS PERSONNEL.
- H. POLY WAS CUT FOR LINING OF THE T & D TRUCKS ARRIVING ON 11/28.

III. FUTURE PLANS

- A. ERCS RM REPORTED 3 LOADS OF KILN DUST, AND 3 LOADS OF LIME DUST TO ARRIVE ON 11/28.
- B. ERCS RM REPORTED 4 TO 6 LOADS OF 3/4" STONE FOR ACCESS ROUTE REPAIR TO BE DELIVERED ON 11/28.

GERALD HESTON, OSC U.S. EPA - REGION III PHILADELPHIA, PA