

151027

POLREP #423

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (TUESDAY, 11/28/95, 1820 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-15, SATA-2.
- B. WEATHER ON SCENE: COLD, CLOUDY, HIGH TEMP. IN LOWER 30s.
- C. AGENCY COSTS AS OF C.O.B. 11/28/95 CEILING

EPA (DIRECT)	\$ 184,513	\$ 200,000
EPA (INDIRECT)	293,553	360,000
SATA	526,881	685,000
ERCS	5,726,931	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 6,731,878	\$13,203,194

D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. OSC HESTON CONTACTED PADEP (MILLER) AND CONFIRMED APPROVAL FOR T&D OF THE SECOND AND THIRD 10000 TONS OF SOLIDIFIED OX POND #2 MATERIAL.
- B. ERCS CONTINUED TO PUMP STANDING WATER FROM OXIDATION PONDS #1 & #2 INTO DROP BOX #3.
- C. ERCS STAGED APPROXIMATELY 100 TONS OF SOLIDIFIED SLUDGE MATERIAL AT OX POND #1 FOR T & D OPS ON 11/29.
- D. ERCS SOLIDIFIED APPROXIMATELY 300-400 TONS OF MATERIAL AT OX POND #2.
- E. ERCS RECEIVED THREE LOADS OF KILN DUST AND TWO LOADS OF LIME ON THIS DATE.
- F. 4 LOADS OF 3/4" STONE WERE DELIVERED TO SITE ON THIS DATE FOR SITE ACCESS ROUTES.
- G. 54 TRUCKLOADS (1137 TONS) OF SOLIDIFIED OX POND #2 MATERIAL WERE TRANSPORTED OFF SITE FOR DISPOSAL. THE TOTAL TO DATE OF OX POND #2 MATERIAL TRANSPORTED OFF SITE IS 9897 TONS.
- H. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

- A. ERCS TO CONTINUE RECEIPT OF AGRICULTURAL LIME AND KILN DUST FOR SOLIDIFICATION OF OX POND #2 MATERIAL.
- B. ERCS TO CONTINUE SOLIDIFICATION, STOCKPILING, TRANSPORTATION AND DISPOSAL OF OX POND #2 MATERIALS.
- C. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3.
- D. D6 DOZER AND ONE 30 TON DUMP TRUCK TO BE REPAIRED.

GERALD HESTON, OSC
U.S. EPA - REGION III
PHILADELPHIA, PA

AR100718