

POLREP #424

AIRMONT COKE WORKS

AIRMONT, MARION COUNTY, WV 26554

ERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (WEDNESDAY, 11/29/95, 1800 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-15, SATA-2.
- B. WEATHER ON SCENE: COLD, CLOUDY, HIGH TEMP. IN LOWER 30s.

C. AGENCY COSTS AS OF C.O.B. 11/29/95 CEILING

EPA (DIRECT)	\$ 184,909	\$ 200,000
EPA (INDIRECT)	294,147	360,000
SATA	527,798	685,000
ERCS	5,788,758	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 6,795,612	\$13,203,194

D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS STAGED APPROXIMATELY 450 TONS OF SOLIDIFIED SLUDGE MATERIAL AT OX POND #1 FOR T & D OPS ON 11/30/95.
- B. ERCS SOLIDIFIED APPROXIMATELY 500-600 TONS OF MATERIAL AT OX POND #2.
- C. ERCS RECEIVED TWO LOADS OF KILN DUST AND THREE LOADS OF LIME ON THIS DATE.
- D. 2000 GALLONS OF DIESEL FUEL WERE DELIVERED TO THE SITE THIS DATE.
- E. 44 TRUCKLOADS (APPROX. 898 TONS) OF SOLIDIFIED OX POND #2 MATERIAL WERE TRANSPORTED FROM SITE FOR DISPOSAL. THE TOTAL TO DATE OF OX POND #2 MATERIAL TRANSPORTED OFF SITE IS APPROX. 10,795 TONS.
- F. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

- A. ERCS TO CONTINUE RECEIPT OF AGRICULTURAL LIME AND KILN DUST FOR SOLIDIFICATION OF OX POND #2 MATERIAL.
- B. ERCS TO CONTINUE SOLIDIFICATION, STOCKPILING, TRANSPORTATION AND DISPOSAL OF OX POND #2 MATERIALS.
- C. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3 AS NEEDED.
- D. ERCS RM ESTIMATED COMPLETION OF SOLIDIFICATION OPERATIONS ON 12/8/95.

JERRY HESTON, OSC
U.S. EPA - REGION III
PHILADELPHIA, PA