

151030

POLREP #425

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

**I. SITUATION (THURSDAY, 11/30/95, 1800 HOURS)**

- A. PERSONNEL ON SCENE: EPA-1, ERCS-15, SATA-2.
- B. WEATHER ON SCENE: COLD, CLOUDY, HIGH TEMP. IN LOWER 40s.

**C. AGENCY COSTS AS OF C.O.B. 11/30/95 CEILING**

EPA (DIRECT)	\$ 185,305	\$ 200,000
EPA (INDIRECT)	294,741	360,000
SATA	528,736	685,000
ERCS	5,874,282	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 6,883,064	\$13,203,194

- D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

**II. ACTIONS TAKEN**

- A. ERCS STAGED APPROXIMATELY 680 TONS OF SOLIDIFIED SLUDGE MATERIAL AT OX POND #1 FOR T & D OPS ON 12/01/95.
- B. ERCS CONTINUED TO SOLIDIFY SLUDGE MATERIAL AT OX POND #2.
- C. ERCS RECEIVED TWO LOADS OF KILN DUST AND THREE LOADS OF LIME ON THIS DATE.
- D. ERCS RM ESTIMATES 25,000 TONS OF SLUDGE MATERIAL REMAINS IN OX POND #2 TO BE SOLIDIFIED FOR T & D OPERATIONS.
- E. 52 TRUCKLOADS (APPROX. 1,043 TONS) OF SOLIDIFIED OX POND #2 MATERIAL WERE TRANSPORTED FROM SITE FOR DISPOSAL. THE TOTAL TO DATE OF OX POND #2 MATERIAL TRANSPORTED OFF SITE IS APPROX. 11,838 TONS.
- F. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

**III. FUTURE PLANS**

- A. ERCS TO CONTINUE RECEIPT OF AGRICULTURAL LIME AND KILN DUST FOR SOLIDIFICATION OF OX POND #2 MATERIAL.
- B. ERCS TO CONTINUE SOLIDIFICATION, STOCKPILING, TRANSPORTATION AND DISPOSAL OF OX POND #2 MATERIALS.
- C. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3 AS NEEDED.
- D. ERCS RM ESTIMATED COMPLETION OF SOLIDIFICATION OPERATIONS ON 12/8/95, AND COMPLETION OF T&D OPS BY 12/15/95, WITH SITE DEMOBE BY CHRISTMAS.

JERRY HESTON, OSC  
U.S. EPA - REGION III  
PHILADELPHIA, PA

AR100720