

POLREP #426

WIRMONT COKE WORKS

WIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

## I. SITUATION (FRIDAY, 12/01/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA-1, ERCS-15, SATA-2.

B. WEATHER ON SCENE: WARM, SUNNY, HIGH TEMP. IN LOWER 60s.

C. AGENCY COSTS AS OF C.O.B. 12/01/95 CEILING

EPA (DIRECT)	\$ 185,701	\$ 200,000
EPA (INDIRECT)	295,335	360,000
SATA	531,337	685,000
ERCS	6,002,514	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,014,887	\$13,203,194

D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

## II. ACTIONS TAKEN

A. ERCS STAGED APPROXIMATELY 1,000 TONS OF SOLIDIFIED SLUDGE MATERIAL AT OX POND #1 FOR T&amp;D OPS ON 12/04/95.

B. ERCS CONTINUED TO SOLIDIFY SLUDGE MATERIAL AT OX POND #2.

C. ERCS RECEIVED TWO LOADS OF KILN DUST AND THREE LOADS OF LIME ON THIS DATE.

D. 65 TRUCKLOADS (APPROX. 1,850 TONS) OF SOLIDIFIED OX POND #2 MATERIAL WERE TRANSPORTED FROM SITE FOR DISPOSAL. THE TOTAL TO DATE OF OX POND #2 MATERIAL TRANSPORTED OFF SITE IS APPROX. 13,178 TONS.

E. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

## III. FUTURE PLANS

A. ERCS TO CONTINUE RECEIPT OF AGRICULTURAL LIME AND KILN DUST FOR SOLIDIFICATION OF OX POND #2 MATERIAL.

B. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILING OF OX POND #2 MATERIALS.

C. NO T&amp;D IS SCHEDULED FOR TOMORROW (12/02/95), IN ORDER TO BUILD-UP STOCKPILE OF OX POND #2 WASTES AT OX POND #1.

D. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3 AS NEEDED.

E. ENTIRE QA PACKET FROM READING ANALYTICAL IS TO BE DELIVERED ON WEDNESDAY, 12/06/95.

JERRY HESTON, OSC

S. EPA - REGION III

PHILADELPHIA, PA

AR100721