

151032

POLREP #427

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (SATURDAY, 12/02/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA-1, ERCS-15, SATA-2.

B. WEATHER ON SCENE: WARM, SUNNY, HIGH TEMP. IN LOWER 60s.

C. AGENCY COSTS AS OF C.O.B. 12/02/95 CEILING

EPA (DIRECT)	\$ 186,097	\$ 200,000
EPA (INDIRECT)	295,929	360,000
SATA	532,417	685,000
ERCS	6,022,902	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,037,345	\$13,203,194

D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS STAGED APPROX. 2,000 TONS OF SOLIDIFIED SLUDGE MATERIAL FROM OX POND #2 TO OX POND #1, FOR SCHEDULED T&D OPS ON 12/04/95. TO DATE APPROX. 3,000 TONS OF OX POND #2 SLUDGES ARE STOCKPILED AT OX POND #1. AN ADDITIONAL 500 TONS OF OX POND #2 SLUDGE MATERIAL IS AWAITING TRANSPORT TO OX POND #1.
- B. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT OX POND #2.
- C. ERCS RECEIVED FOUR LOADS OF LIME AND THREE LOADS OF KILN DUST.
- D. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST CLOUDS FROM SOLIDIFICATION OPERATIONS.
- E. ERCS DECONNING EQUIPMENT IN PREPARATION FOR DEMOBE.
- F. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILING OF OX POND #2 MATERIALS.
- B. T&D IS TO RESUME TOMORROW.
- C. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3 AS NEEDED.
- D. ERCS TO CONTINUE DECONNING EQUIPMENT FOR DEMOBE.

JERRY HESTON, OSC
U.S. EPA - REGION III
PHILADELPHIA, PA

AR100722