

151033

POLREP #428

ARMONT COKE WORKS

ARMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (SUNDAY, 12/03/95, 1530 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-14, SATA-2.
- B. WEATHER ON SCENE: WARM, PARTLY SUNNY, LATE MORNING RAIN, HIGH TEMP. IN LOWER 60s.
- C. AGENCY COSTS AS OF C.O.B. 12/02/95

		CEILING
EPA (DIRECT)	\$ 186,388	\$ 200,000
EPA (INDIRECT)	296,334	360,000
SATA	533,208	685,000
ERCS	6,027,559	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,043,489	\$13,203,194

- D. OSC HESTON ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT OX POND #2.
- B. ERCS STAGED APPROX. 500 TONS OF SOLIDIFIED SLUDGE MATERIAL FROM OX POND #2 TO OX POND #1, FOR SCHEDULED T&D OPS ON 12/04/95. TO DATE APPROX. 3,500 TONS OF OX POND #2 SLUDGES ARE STOCKPILED AT OX POND #1.
- C. ERCS UNLOADED ONE LOAD OF LIME THIS DATE WHICH ARRIVED ON SITE LATE LAST NIGHT.
- D. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST CLOUDS FROM SOLIDIFICATION OPERATIONS.
- E. ERCS REPAIRED THE TEMPORARY ACCESS ROUTE LEADING INTO OX POND #2.
- F. ERCS PUMPED WATER FROM OX POND #1 AND #2 INTO DROP BOX #3.
- G. ERCS CONTINUED DECONNING EQUIPMENT IN PREPARATION FOR DEMOBE.
- H. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILED OF OX POND #2 MATERIALS.
- B. T&D IS TO RESUME TOMORROW.
- C. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3, AS NEEDED.
- D. ERCS TO CONTINUE DECONNING EQUIPMENT FOR DEMOBE.
- E. ERCS TO CONTINUE RECEIVING LIME AND KILN DUST.

VIS MATLOCK, OSC

EPA - REGION III

WHEELING, WV

AR100723