

151034

POLREP #429

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (MONDAY, 12/04/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA-2, ERCS-17, SATA-2.

B. WEATHER ON SCENE: WARM, SUNNY, HIGH TEMP. IN LOWER 60s.

C. AGENCY COSTS AS OF C.O.B. 12/04/95 CEILING

EPA (DIRECT)	\$ 186,887	\$ 200,000
EPA (INDIRECT)	297,198	360,000
SATA	534,229	685,000
ERCS	6,085,646	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,103,940	\$13,203,194

D. OSC MATLOCK ON SITE TO DIRECT REMOVAL ACTIVITIES.
OSC HESTON DEMOED FROM SITE.

II. ACTIONS TAKEN

A. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT OX POND #2.

B. ERCS RESUMED T&D OPERATIONS. LOADED 92 TRUCKS (APPROX. 1600 TONS OF SLUDGE WASTES) ON THIS DATE.

C. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST CLOUDS FROM SOLIDIFICATION OPERATIONS.

D. ERCS RECEIVED 3 LOADS OF KILN DUST AND 2 LOADS OF LIME.

E. ERCS CONTINUED TO PUMP WATER OUT OF OX POND #2 INTO DROP BOX #3.

F. ERCS MOBED IN 1 TECH AND 1 OPERATOR ON SITE.

G. ERCS RECEIVED A DELIVERY OF GAS AND DIESEL.

H. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

A. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILING OF OX POND #2 MATERIALS.

B. T&D IS CANCELED FOR TOMORROW.

C. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3, AS NEEDED.

D. ERCS TO CONTINUE DECONNING EQUIPMENT FOR DEMOBE.

E. ERCS TO CONTINUE RECEIVING LIME AND KILN DUST.

F. ERCS TO SHOOT GRIDS, IN EFFORTS TO DETERMINE THE DIRECTIONAL FLOW OF WATER FROM PONDS.

DENNIS MATLOCK, OSC
U.S. EPA - REGION III
WHEELING, WV

AR100724