

POLREP #430

IRMONT COKE WORKS

IRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (TUESDAY, 12/05/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA-1, ERCS-17, SATA-2.

B. WEATHER ON SCENE: COOL, PARTLY SUNNY, AFTERNOON
SHOWERS HIGH TEMP. IN LOWER 50s.

C. AGENCY COSTS AS OF C.O.B. 12/05/95 CEILING

EPA (DIRECT)	\$ 187,127	\$ 200,000
EPA (INDIRECT)	297,630	360,000
SATA	535,309	685,000
ERCS	6,114,732	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,134,798	\$13,203,194

D. OSC MATLOCK ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

A. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT
OX POND #2.B. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST
CLOUDS FROM SOLIDIFICATION OPERATIONS.

C. ERCS RECEIVED 3 LOADS OF KILN DUST AND 4 LOADS OF LIME.

D. ERCS CONTINUED TO PUMP WATER OUT OF OX POND #2 INTO
DROP BOX #3 AS NEEDED.E. ERCS REWORKED THE GRADE WITHIN OX POND #2, IN ORDER TO
LESSON THE SLOPE.F. ERCS SHOT GRADES AROUND THE EXISTING PIPE AT OX POND
#2, OPTIONS ARE NOW BEING CONSIDERED FOR FUTURE
ACTIONS.

G. DEMOED 13 CYLINDERS OF BREATHING AIR.

H. ERCS GRADED AREAS WHICH NEEDED TO BE ATTENDED TO.

I. ERCS DECONED 4 LIGHT PLANTS AND HAVE PREPARED THEM FOR
DEMOBE.J. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY
MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

A. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILING OF OX
POND #2 MATERIALS.B. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2
INTO DROP BOX #3, AS NEEDED.

C. ERCS WILL DEMOBE TRACKLOADER TOMORROW.

DENNIS MATLOCK, OSC
EPA - REGION III
ELING, WV

ARI00725