

151037

POLREP #431

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (WEDNESDAY, 12/06/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA-2, ERCS-17, SATA-2, WVDEP-2.

B. WEATHER ON SCENE: COLD, WINDY & SUNNY, HIGH TEMP. IN LOWER 30s.

C. AGENCY COSTS AS OF C.O.B. 12/06/95 CEILING

EPA (DIRECT)	\$ 187,697	\$ 200,000
EPA (INDIRECT)	298,548	360,000
SATA	536,231	685,000
ERCS	6,138,133	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,160,609	\$13,203,194

D. OSC MATLOCK ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

A. BRADLEY SWIGER AND MINTER FOSTER OF THE WVDEP ARRIVED ON SITE, AS PER A PRIOR REQUEST BY OSC MARTY POWELL. A SITE TOUR WAS GIVEN BY THE RM, FOREMAN, AND SATA PERSONNEL. THE TOUR WAS PRIMARILY FOCUSED ON THE WATER FLOW THROUGHOUT THE SITE. SITE HISTORY WAS EXPLAINED AS WELL AS PRESENT OPERATIONS.

B. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT OX POND #2.

C. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST CLOUDS FROM SOLIDIFICATION OPERATIONS.

D. ERCS RECEIVED 3 LOADS OF KILN DUST AND 3 LOADS OF LIME.

E. ERCS CONTINUED TO PUMP WATER OUT OF OX POND #2 AND INTO DROP BOX #3 AS NEEDED.

F. ERCS GRADED AREAS TO ALLOW BETTER SITE ACCESS TO WORK AREAS.

G. ERCS CONTINUED TO DECON EQUIPMENT AND PREPARED IT FOR DEMOBE.

H. ERCS DEMOBE TRACKLOADER OFF SITE.

I. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

A. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILING OF OX POND #2 MATERIALS.

B. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3, AS NEEDED.

C. ERCS TO CONTINUE GRADING AREAS AS NECESSARY.

DENNIS MATLOCK, OSC
U.S. EPA - REGION III
WHEELING, WV

AR100726