

POLREP #432

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

ERCLA REMOVAL ACTION

IN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (THURSDAY, 12/07/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA-3, ERCS-17, SATA-2.

B. WEATHER ON SCENE: COLD & SUNNY, HIGH TEMP. IN LOWER 30s.

C. AGENCY COSTS AS OF C.O.B. 12/07/95 CEILING

EPA (DIRECT)	\$ 188,398	\$ 200,000
EPA (INDIRECT)	299,763	360,000
SATA	537,064	685,000
ERCS	6,156,247	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,181,472	\$13,203,194

D. OSC MATLOCK ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

A. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT OX POND #2.

B. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST CLOUDS FROM SOLIDIFICATION OPERATIONS.

C. ERCS RECEIVED 3 LOADS OF KILN DUST AND 2 LOADS OF LIME.

D. ERCS CONTINUED TO PUMP WATER OUT OF OX POND #2 AND INTO DROP BOX #3 AS NEEDED.

E. ERCS BEGAN RESLOPING SOUTH END OF OX POND #2.

F. ERCS CONTINUED TO DECON EQUIPMENT AND PREPARED IT FOR DEMOBE, EQUIPMENT VENDORS WERE NOTIFIED. MOVED ONE OF THE STORAGE PIGS UP FRONT FOR DECON TOMORROW.

G. ERCS RECEIVED 4 ROLLS OF GEOTEX FABRICS TO COVER STAGED MATERIALS IF NEEDED.

H. OSC MARTY POWELL ARRIVED AT SITE AND MOVED ALL OF HIS BELONGINGS OFF-SITE IN PREPARATION OF OSC SITE LEAD CHANGEOVER.

I. SATA RECEIVED THE QA/QC FROM THE BREEZE SAMPLE. HAS BEEN FORWARDED TO MARIAN MURPHY IN THE DELRAN, NJ OFFICE.

J. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

A. ERCS TO CONTINUE SOLIDIFICATION AND STOCKPILING OF OX POND #2 MATERIALS.

B. ERCS TO CONTINUE PUMPING WATER FROM OX PONDS #1 AND #2 INTO DROP BOX #3, AS NEEDED.

C. ERCS TO CONTINUE SLOPING THE SOUTH END OF OX POND #2.

D. CONTINUE RECEIVING LIME AND KILN DUST.

E. CONTINUE DECONNING EQUIPMENT.

F. BEGIN PUTTING IN NEW PIPE FOR OUTFALL AT OX POND #2.

DENNIS MATLOCK, OSC
U.S. EPA - REGION III
WHEELING, WV

ARI00727