## POLREP #433

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

- I. SITUATION (FRIDAY, 12/08/95, 2030 HOURS)
  - A. PERSONNEL ON SCENE: EPA-0, ERCS-17, SATA-2.
  - B. WEATHER ON SCENE: COLD, MORNING SUN, AFTERNOON CLOUDS HIGH TEMP. IN UPPER 20s.

C.	AGENCY	COSTS	AS OF	C.O.B.	12/07/95	CEILING
••					,,	CLILLING

EPA	(DIRECT) \$ 188,398 \$	200,000
EPA	(INDIRECT) 299,763	360,000
SATA	537,064	685,000
ERCS	6,156,247	3,005,114
OTHE		
UNAL	LOCATED	3,953,080
è, in the	\$ 7,181,472	3,203,194

## II. ACTIONS TAKEN

- A. ERCS CONTINUED TO SOLIDIFY AND STAGE SLUDGE MATERIAL AT OX POND #2.
- B. ERCS CONTINUED EFFORTS TO MINIMIZE THE LEVEL OF DUST CLOUDS FROM SOLIDIFICATION OPERATIONS.
- C. ERCS RECEIVED 2 LOADS OF KILN DUST AND 2 LOADS OF LIME.
- D. ERCS CONTINUED TO RESLOPE SOUTH END OF OX POND #2.
- E. ERCS CONTINUED TO DECON EQUIPMENT AND PREPARED IT FOR DEMOBE. MOVED BOTH STORAGE PIGS UP FRONT FOR DECON TOMORROW.
- F. ERCS WORKED AN ADDITIONAL 2.5 HRS IN EFFORTS TO COMPLETE OX POND #2 SOLIDIFICATION OPERATIONS.
- G. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

## IIÎ. FUTURE PLANS

- A. ERCS TO CONTINUE STOCKPILING OX POND #2 MATERIALS.
- B. ERCS TO CONTINUE SLOPING THE SOUTH END OF OX POND #2.
- C. CONTINUE DECONNING EQUIPMENT.

DENNIS MATLOCK, OSC U.S. EPA - REGION III WHEELING, WV