

ILREP #436  
AIRMONT COKE WORKS  
 FAIRMONT, MARION COUNTY, WV 26554  
 CERCLA REMOVAL ACTION  
 ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

- I. SITUATION (TUESDAY, 12/12/95, 1800 HOURS)
- A. PERSONNEL ON SCENE: EPA OSC-1, EPA OIG-2, ERCS-19, SATA-5, FCPD-2, WVDEP-2.
  - B. WEATHER ON SCENE: COLD, MORNING SNOW, TEMPS IN THE LOW 20'S.

C. AGENCY	COSTS AS OF C.O.B. 12/12/95	CEILING
EPA (DIRECT)	\$ 188,878	\$ 200,000
EPA (INDIRECT)	300,627	360,000
SATA	541,077	685,000
ERCS	6,281,138	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,311,720	\$13,203,194

- D. OSC MATLOCK ON SITE TO DIRECT REMOVAL ACTIVITIES.

## II. ACTIONS TAKEN

- A. ERCS CONTINUED TO RESLOPE SOUTH END OF OX POND #2.
- B. ERCS CONTINUED TO DECON EQUIPMENT AND PREPARE IT FOR DEMOBE.
- C. ERCS COMPLETED STAGING OX POND #2 (STAGED APPROX. 1,000 CU. YDS) MATERIALS WITHIN OX POND #1.
- D. ERCS CONTINUED T&D OPERATIONS, 72 TRUCKS WERE SENT OFF-SITE.
- E. ERCS CONTINUED SITE MAINTENANCE, PREPARING TO DEMOBE FOR WINTER.
- F. OSC D. MATLOCK APPROVED ERCS PLANS TO JOIN OX POND #1 WITH OX POND #2.
- G. WVDEP PERSONNEL TOM FISHER AND STAN LOCKLIN MET WITH THE OSC AND GIVEN A SITE TOUR TO OBSERVE RECENT SITE OPERATIONS.
- H. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

## III. FUTURE PLANS

- A. ERCS TO CONTINUE SLOPING THE SOUTH END OF OX POND #2.
- B. ERCS TO CONTINUE T&D OPERATIONS.
- C. ERCS TO CONTINUE DECONNING OPERATIONS.

DENNIS MATLOCK, OSC  
 U.S. EPA - REGION III  
 WHEELING, WV