

150041

POLREP #23
 FAIRMONT COKE WORKS
 LAFAYETTE STREET
 FAIRMONT, MARION COUNTY, WV 26554

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, DEBBIE DIETRICH

I. SITUATION (FRIDAY, 2/11/94, 1800 HOURS)

- A. EPA, TAT, AND ERCS CONTINUED REMOVAL OPERATIONS.
- B. PERSONNEL ON SCENE: EPA-2, TAT-3, ERCS-7.
- C. WEATHER ON SCENE: TEMPS IN HIGH 20'S, RAIN/FREEZING RAIN.
- D. EPA FAO MESSIMER ONSITE TO TRACK SITE COSTS.
- E. OSC POWELL ON SITE TO DIRECT REMOVAL ACTION.
- F. PROJECT COSTS:

AGENCY	COST AS OF 2/11/94	CEILING
ERCS	\$ 121,607	\$ 135,000
TAT	\$ 36,758	\$ 100,000
EPA DIRECT	\$ 11,003	\$ 30,000
EPA INDIRECT	\$ 16,913	\$ 50,000
	-----	-----
TOTAL	\$ 186,281	\$ 315,000
UNOBLIGATED FUNDS		\$1,398,000

SITE CEILING		\$1,713,000
		=====

II. ACTIONS TAKEN

- A. ETI AND TAT ENGINEERS CONTINUED WORKING ON ESTABLISHMENT OF CONTROLS FOR THE MIGRATION OF OFFSITE WATER ENTERING THE SITE, AND ONSITE WATER AND LEACHATE MIGRATING OFF OF THE SITE.
- B. ERCS AND TAT ENGINEERS CONTINUED REVIEWING PORTIONS OF WVDEP FILES TO OBTAIN SITE RELATED INFORMATION.
- C. ERCS COMPLETED STAKING OFF ALL OF THE SUMPS AND OPEN JUNCTION BOXES THROUGHOUT THE SITE FOR EASY VISUAL IDENTIFICATION.
- D. ADDITIONAL AQUEOUS SAMPLING LOCATION POINTS WERE SELECTED AND INCORPORATED INTO THE SITE SAMPLING PLAN.
- E. THE PROPANE HEATER PLACED IN THE LAB BUILDING SUCCESSFULLY THAWED THE FROZEN SAMPLES TO ACCOMMODATE THE BULKING SCHEME.
- F. ERCS CHEMIST COMPLETED BULKING SAMPLES IN THE LAB BUILDING. NINE WASTE STREAMS WERE IDENTIFIED. SEVEN WASTE STREAMS WERE BULKED. THE REMAINING TWO WASTE STREAMS DO NOT WARRANT BULKING AT THIS TIME.
- G. RECEIVED DELIVERY OF A 6 CUBIC YARD DUMPSTER TO DISPOSE OF NON-HAZ GARBAGE GENERATED FROM SITE OPERATIONS.
- H. ERCS BEGAN SEARCHING ALL OF THE ONSITE BUILDINGS FOR SMALL CONTAINERS. LEVEL "C" PPE IS BEING UTILIZED DURING THESE OPERATIONS.
- I. ERCS COMPLETED SETTING UP MOBILE DECON AND SAMPLING CENTERS.

AR100045

III. FUTURE PLANS

- A. ERCS ENGINEER TO PROPOSE OPTIONS TO ESTABLISH CONTROLS TO ADDRESS THE ONSITE AND OFFSITE WATER MIGRATION ROUTES.
- B. ERCS AND TAT WILL CONTINUE TO SELECT STRATEGIC SAMPLING POINTS THROUGHOUT THE SITE. SELECTED POINTS WILL BE INCORPORATED INTO THE SAMPLING PLAN.
- C. ERCS CHEMIST WILL PREPARE THE SEVEN BULKED WASTE STREAM SAMPLES GENERATED FROM THE SAMPLE BULKING OPERATIONS FOR SHIPMENT TO THE LAB.
- D. ERCS WILL CONTINUE SEARCHING THE BUILDINGS FOR SMALL CONTAINERS. THE CONTAINERS WILL BE STAGED NEAR THE DOORWAY IN EACH BUILDING TO BE COLLECTED AT A LATER DATE WHEN A PERMANENT STAGING LOCATION HAS BEEN ESTABLISHED.
- E. ERCS TO RECEIVE BIDS FROM SURVEYING CONTRACTORS FOR ESTABLISHMENT OF SITE BOUNDARIES.

EDWARD M. POWELL, OSC
U.S. EPA REGION III
WHEELING, WV

AR100046