POLREP #39
FAIRMONT COKE WORKS
LAFAYETTE STREET
FAIRMONT, MARION COUNTY, WV 26554

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, DEBBIE DIETRICH

- I. SITUATION (SATURDAY, 03/05/94, 1800 HOURS)
 - A. SITE REMOVAL OPERATIONS CONTINUED THIS DATE.
 - B. PERSONNEL ON SCENE: OSC-1, TAT-5, ERCS-12
 - D. WEATHER ON SCENE: TEMPS IN UPPER 40'S; PARTLY SUNNY.
 - E. OSC POWELL ON SITE TO DIRECT REMOVAL ACTIONS.
 - F. PROJECT COSTS:

AGENCY	COST	AS OF	03/05/94	CEILING
ERCS TAT			,219	635,000 100,000
EPA DIRECT EPA INDIRECT		\$ 16, \$ 25,		30,000 50,000
TOTAL		\$ 355,	881	815,000
UNOBLIGATED FU	inds			898,000
SITE CEILING				1,713,000

II. ACTIONS TAKEN

- A. ERCS BEGAN TANK ACCESSING AND SAMPLING OPERATIONS IN BUILDING-AJ THIS DATE.
- B. ERCS COMPLETED SAMPLING THE THREE TANKS LOCATED OUTSIDE OF BUILDING-AD (ZZ-T03, T06, T07).
- C. ERCS COMPLETED SAMPLING ONE TANK IN BUILDING-AC (ACTO3).
- D. ERCS AND TAT SCREENED THE THREE OIL SWITCH SAMPLES COLLECTED FROM AREA "BY". TWO OF THE SAMPLES TESTED POSITIVE FOR PCB'S IN EXCESS OF 50 PPM. THE OTHER SAMPLE ANALYSIS PROVED TO BE INCONCLUSIVE. ONE OIL SWITCH SAMPLE COLLECTED FROM BUILDING-AI TESTED NEGATIVE FOR PCB'S.
- E. ERCS ACCESSED SIX TANKS IN BUILDING-AJ. FOUR SAMPLES WERE COLLECTED FROM THE ACCESSED TANKS THIS DATE.

III. FUTURE PLANS

- A. TAT WILL CONTINUE TO REVISE SOIL SAMPLING PLAN TO FACILITATE THE EXTENT OF CONTAMINATION STUDY.
- B. EPA-ERT, GEORGE PRINCE AND GREG POWELL, TO BE ON SITE MONDAY, 03/07/94 TO ASSIST WITH THE EXTENT-OF-CONTAMINATION SAMPLING STRATEGY.
- C. ERCS WILL CONTINUE ACCESSING AND SAMPLING TANKS IN BUILDING-AJ.
- D. ERCS CHEMIST WILL CONTINUE TO FORMULATE A BULKING PLAN FOR MATERIAL IN SMALL CONTAINERS.
- E. SURFACE WATER AND BULK ANALYTICAL RESULTS ARE EXPECTED FROM THE LAB ON 03/07/94.
- F. SHARON STEEL ENVIRONMENTAL DIRECTOR, RICHARD HERMAN,

EXPECTED ON SITE WEDNESDAY, 03/09/94 TO DISCUSS SITE OPERATIONS WITH OSC POWELL.

EDWARD M. POWELL, OSC U.S. EPA REGION III WHEELING, WV 26003