

150058

POLREP #40
 FAIRMONT COKE WORKS
 LAFAYETTE STREET
 FAIRMONT, MARION COUNTY, WV 26554

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, DEBBIE DIETRICH

I. SITUATION (SUNDAY, 03/06/94, 1800 HOURS)

- A. SITE REMOVAL OPERATIONS CONTINUED THIS DATE.
- B. PERSONNEL ON SCENE: OSC-1, TAT-5, ERCS-12
- C. WEATHER ON SCENE: TEMPS IN LOW 50'S; SUNNY.
- D. OSC POWELL ON SITE TO DIRECT REMOVAL ACTIONS.
- E. PROJECT COSTS:

AGENCY	COST AS OF 03/05/94	CEILING
ERCS	\$ 251,780	\$ 635,000
TAT	\$ 62,219	\$ 100,000
EPA DIRECT	\$ 16,233	\$ 30,000
EPA INDIRECT	\$ 25,649	\$ 50,000
	-----	-----
TOTAL	\$ 355,881	\$ 815,000
UNOBLIGATED FUNDS		\$ 898,000

SITE CEILING		\$1,713,000
		=====

II. ACTIONS TAKEN

- A. ERCS COMPLETED ACCESSING OPERATIONS IN BUILDING-AJ THIS DATE. FOUR SAMPLES WERE COLLECTED FROM THE ACCESSED TANKS.
- B. ERCS AND TAT BULKED PCB CONTAMINATED OIL SAMPLES INTO THEIR RESPECTIVE GROUPS.
- C. ERCS SAMPLED 4 GAS-FIRED ENGINES IN BUILDING-AN FOR POSSIBLE PCB CONTAMINATION AND SCREENED WITH CHLOR-N-OIL KITS. THE ERCS CHEMIST DETERMINED THAT 2 SAMPLES TESTED NEGATIVE AND 2 SAMPLES TESTED POSITIVE. ALL FOUR SAMPLES WILL BE INCLUDED IN THE BULK CONFIRMATION ANALYTICAL ANALYSIS.
- D. ERCS/TAT MARKED MANWAYS IN BUILDING-AP FOR ANTICIPATED ACCESS OPERATIONS.
- E. TAT CONTINUED AIR MONITORING OPERATIONS IN BUILDING-AJ DURING TANK AND PIPE ACCESSING/SAMPLING OPERATIONS.

III. FUTURE PLANS

- A. TAT WILL CONTINUE TO REVISE SOIL SAMPLING PLAN TO FACILITATE THE EXTENT OF CONTAMINATION STUDY.
- B. EPA-ERT, GEORGE PRINCE AND GREG POWELL, TO BE ON SITE MONDAY, 03/07/94 TO ASSIST WITH THE EXTENT-OF-CONTAMINATION SAMPLING STRATEGY.
- C. ERCS WILL CONTINUE SAMPLING AND ACCESSING TANKS IN BUILDING-AJ.
- D. ERCS CHEMIST WILL CONTINUE TO FORMULATE A BULKING PLAN FOR MATERIAL IN SMALL CONTAINERS.
- E. SURFACE WATER AND BULK ANALYTICAL RESULTS ARE EXPECTED

AR100078

FROM THE LAB ON 03/07/94.

- F. ERCS/TAT TO BEGIN ACCESSING OPERATIONS IN BUILDING-AP.
- G. ERCS TO SEND 10 PCB SAMPLES (8 BULK/2 INDIVIDUAL) SAMPLES TO TECHNICAL TESTING LABORATORY, CHARLESTON, WV.
- H. ERCS CHEMIST TO BEGIN HAZ-CAT OPERATIONS FOR COMPATIBILITY OF SAMPLES FROM TANKS IN AC, AD, AJ, AND OUTSIDE TANKS-ZZ.
- I. TAT AND ERCS TO REVIEW WATER AND DISPOSAL SAMPLE ANALYTICAL UPON ARRIVAL.

EDWARD M. POWELL, OSC
U.S. EPA REGION III
WHEELING, WV 26003

AR100079