

150167

POLREP #117
FAIRMONT COKE WORKS
LAFAYETTE STREET
FAIRMONT, MARION COUNTY, WV 26554
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (FRIDAY 07/01/94, 1130 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-14.
- B. WEATHER ON SCENE: PARTLY SUNNY WITH TEMPS IN THE MID 80'S.
- C. OSC DOWNIE ON SITE TO DIRECT REMOVAL ACTIVITIES.
- D. PROJECT COSTS:

AGENCY	COST AS OF 06/30/94	CEILING
ERCS	\$1,355,754	\$1,400,000
TAT	\$ 172,963	\$ 194,000
EPA DIRECT	\$ 54,742	\$ 106,200
EPA INDIRECT	\$ 92,497	\$ 177,000
	-----	-----
TOTAL	\$1,675,956	\$1,877,200

UNOBLIGATED		\$2,046,200

SITE CEILING		\$3,923,400
		=====

- E. PERSONNEL CONDUCTING GENERAL SITE CLEAN UP AND EQUIPMENT DECONTAMINATION AND DEMOBILIZATION. ALL PERSONNEL DEMOBILIZING TODAY. RE-MOBE TO OCCUR ON SUNDAY, JULY 10, 1994.

II. ACTIONS TAKEN

- A. ERCS PREPARED HEAVY EQUIPMENT FOR DEMOBILIZATION.
- B. ERCS CONDUCTED GENERAL SITE CLEAN-UP.
- C. ERCS SECURED SITE FOR DEMOBILIZATION PERIOD.
- D. ERCS DECONTAMINATED AND DEMOBILIZED THE VAC TRUCK UTILIZED DURING PRODUCT REMOVAL OPERATIONS AT TANK ZZT31.

III. FUTURE PLANS

- A. ERCS TO CONTINUE PRODUCT REMOVAL FROM TANKS, VESSELS, AND TRENCHES.
- B. SCHEDULING FOR THE DISPOSAL OF BULK GROUP #13 (BENZOL SCRUBBER WOOD) WILL BE DONE AFTER THE SCRUBBERS ARE "FELLED". THE 2 SCRUBBERS AND FINAL COOLERS ARE SCHEDULED FOR DEMOLITION DURING THE WEEK OF JULY 18, 1994.
- C. CURRENT T & D SCHEDULE IS AS FOLLOWS; REMAINING LAB PACKS ARE AWAITING A SCHEDULED DATE. ERCS PREPARING SCHEDULE AND ARRANGEMENTS FOR T & D OF BULK GROUPS 17 - 27.
- D. VAC TRUCK FROM PERTOCLEAN TO BE RE-MOBILIZED ON JULY 11, 1994 TO COMPLETE PRODUCT REMOVAL OPERATIONS AT TANK ZZT31.

AR100222

EDWARD M. POWELL, OSC
U.S. EPA REGION III
WHEELING, WV 26003

AR100223