

POLREP #200
 FAIRMONT COKE WORKS
 FAIRMONT, MARION COUNTY, WV 26554
 ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR
 CERCLA REMOVAL ACTION

- I. SITUATION (SATURDAY 11/05/94, 1730 HOURS)
 A. PERSONNEL ON SCENE: EPA-1, TAT-1, ERCS-9.
 B. WEATHER ON SCENE: PARTLY SUNNY, TEMPS IN 60'S.
 C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/03/94</u>	<u>CEILING</u>
ERCS	\$2,861,448	\$3,741,200
TAT	259,205	300,000
EPA DIRECT	85,616	106,200
EPA INDIRECT	148,497	177,000
 TOTAL	 \$3,354,766	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

- D. OSC POWELL ON-SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DISCHARGE WATER FROM AST ZZT31. 70,100 GALLONS WERE DISCHARGED TODAY, 1,065,600 GALLONS HAVE BEEN DISCHARGED TO DATE.
 B. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND CONSOLIDATE THE BREEZE MATERIAL INTO THE SLUDGE IMPOUNDMENT AREA.
 C. ERCS CONTINUED NORTH LANDFILL CONSOLIDATION.
 D. ERCS BACK FILLED THE AREA WHERE THE PIPE FROM ZZT15 TO THE FORMER GAS PURIFIERS WAS PLUGGED YESTERDAY.
 E. ERCS MOVED THE SODA ASH UTILIZED BY SHARON STEEL FOR WATER TREATMENT TO THE AREA OF DISCHARGE AT THE OXIDATION PONDS WHERE THE TREATMENT TROUGH IS NOW LOCATED
 F. ERCS ADDED FOUR FEET OF DISCHARGE LINE INSIDE AST ZZT31 DUE TO THE DECLINE IN THE WATER LEVEL RESULTING FROM DISCHARGE.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
 B. ERCS TO CONTINUE SITE GRADING FOR CONTROL OF STORM WATER.
 C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
 D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
 E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
 F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31, WEATHER PERMITTING.
 G. RPM WHITTINGTON AND SAM WOOD TO REVIEW AND COMMENT ON DRAFT HRS PACKAGE.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WEST VIRGINIA

AR100358