

POLREP #201
 FAIRMONT COKE WORKS
 FAIRMONT, MARION COUNTY, WV 26554
 ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR
 CERCLA REMOVAL ACTION

I. SITUATION (SUNDAY, 11/06/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-1, ERCS-10.
- B. WEATHER ON SCENE: MOSTLY CLOUDY, TEMPS IN 50'S.
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/03/94</u>	<u>CEILING</u>
ERCS	\$2,861,448	\$3,741,200
TAT	259,205	300,000
EPA DIRECT	85,616	106,200
EPA INDIRECT	148,497	177,000
 TOTAL	 \$3,354,766	 \$4,324,400
 UNOBLIGATED		 \$1,673,194
 SITE CEILING		 \$5,997,594 =====

- D. OSC POWELL ON-SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS DID NOT DISCHARGE WATER FROM AST ZZT31 DUE TO OVERNIGHT AND EARLY MORNING RAIN. 1,065,600 GALLONS HAVE BEEN DISCHARGED TO DATE.
- B. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND CONSOLIDATE THE BREEZE MATERIAL INTO THE SLUDGE IMPOUNDMENT AREA.
- C. ERCS CONTINUED NORTH LANDFILL CONSOLIDATION.
- D. ERCS CONTINUED SITE GRADING OPERATIONS IN NUMEROUS AREAS OF THE SITE.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR CONTROL OF STORM WATER.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.
- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31, WEATHER PERMITTING.
- G. RPM WHITTINGTON AND SAM WOOD TO REVIEW AND COMMENT ON DRAFT HRS PACKAGE.

EDWARD M. POWELL, OSC
 U.S. EPA - REGION III
 WHEELING, WEST VIRGINIA