

POLREP #214

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

## I. SITUATION (SUNDAY, 11/20/94, 1730 HOURS)

A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-9

B. WEATHER ON SCENE: CLOUDY, TEMPS IN THE 60S

C. PROJECT COSTS:

AGENCY	COSTS AS OF 11/17/94	CEILING	% SPENT
ERCS	\$3,062,002	\$3,741,200	81.8%
TAT	277,660	300,000	92.6%
EPA DIRECT	93,676	106,200	88.2%
EPA INDIRECT	162,737	177,000	91.9%

TOTAL	\$3,596,075	\$4,324,400	83.2%
-------	-------------	-------------	-------

UNOBLIGATED		\$1,673,194	
-------------	--	-------------	--

SITE CEILING		\$5,997,594	
--------------	--	-------------	--

D. OSC POWELL ONSITE TO DIRECT REMOVAL ACTIVITIES.

## II. ACTIONS TAKEN

A. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA.

B. ERCS CONTINUED TO TRANSFER BREEZE TO THE NLF STOCKPILE.

C. ERCS CONTINUED TO CONSOLIDATE AND GRADE THE NLF STOCKPILE FOR RUNOFF CONTROL.

D. ERCS CONTINUED HAULING (1500 CUBIC YARDS) SOIL FROM BORROW AREA TO THE BREEZE WASHOUT AREA FOR USE AS FILL IN BREEZE AREA.

E. ERCS CONTINUED GRADING SLOPE THROUGH CENTER OF THE SITE TO CHANNEL STORM WATER RUNOFF TO THE ONSITE SEWER LINE.

F. ERCS REINFORCED IMPOUNDMENT BERM FOR EROSION CONTROL.

## III. FUTURE PLANS

A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&amp;D OF REMAINING BULK GROUPS FROM SITE. T&amp;D OF PPE SCHEDULED FOR 11/30/94.

B. ERCS TO CONTINUE SITE GRADING FOR STORM WATER MANAGEMENT CONTROL.

C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.

D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.

E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.

F. ERCS TO CONTINUE DECONNING EQUIPMENT IN PREPARATION FOR DECEMBER DEMOBE.

EDWARD M. POWELL, OSC  
U.S. EPA - REGION III  
WHEELING, WV 26003