

150882

POLREP #348

MONT COKE WORKS
MONT, MARION COUNTY, WV 26554
CERCLA REMOVAL ACTION
ATTN: DENNIS CARNEY, CHARLIE KLEEMAN,
GREGG CRYSTALL, ERD/OERR

I. SITUATION (MONDAY, 08/21/95, 1830 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-11, TAT-2.
- B. WEATHER ON SCENE: PARTLY SUNNY, NOT AS WARM OR HUMID, TEMPS IN THE UPPER 80s TO LOW 90s. A RAIN SHOWER OCCURRED IN THE LATE P.M. HOURS.
- C. AGENCY COSTS AS OF 08/19/95 CEILING

EPA (DIRECT)	\$ 144,071	\$ 200,000
EPA (INDIRECT)	227,865	360,000
TAT	457,480	600,000
ERCS	4,323,506	8,005,114
OTHER		
UNALLOCATED		4,038,080
	\$ 5,152,922	\$13,203,194

D. OSC POWELL ON-SITE TO DIRECT REMOVAL OPERATIONS.

II. ACTIONS TAKEN

- A. ERCS CONTINUED PREP OF AREA AROUND OX PONDS #1 AND #2 FOR SLUDGE SOLIDIFICATION OPS.
- B. ERCS CONTINUE DUST CONTROL MEASURES AS NEEDED.
- C. ERCS BEGAN PREPARATIONS FOR DECON OF ZZT02 AND ACV05.
- D. ERCS CONTINUED EROSION CONTROL MEASURES AT THE SLOPES OF THE CONSOLIDATED NORTH LANDFILL.
- E. ERCS COMPLETED DECON OF FRAC TANK #2 AND SCHEDULED IT TO BE DEMOBILIZED. TAT CONDUCTED AIR MONITORING OF THE CONFINED SPACE PRIOR TO ENTRY. NO READINGS ABOVE BACKGROUND WERE OBSERVED.
- F. TAT OBTAINED GROUNDWATER LEVEL AND WELL DEPTH MEASUREMENTS FOR TWO MONITORING WELLS ON SITE (ERT-02 AND DAP W-2).
- G. REAC FORWARDED PRELIMINARY ANALYTICAL DATA RELATING TO SOLIDIFICATION OF THE OXIDATION POND SLUDGES. ADDITIONAL DATA PENDING.

III. FUTURE PLANS

- A. ERCS TO DEMOBILIZE FRAC TANK #1 AND #2.
- B. TAT AWAITS THE COMPLETE AND FINALIZED PACKAGE OF RESULTS FROM OXIDATION POND #2 COMPOSITE SAMPLE FROM WESTON REAC.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AND CONTINUE SITE GRADING OPERATIONS TO IMPROVE STORMWATER DRAINAGE.
- D. ERCS TO CONTINUE EROSION CONTROLS IN NORTH LANDFILL AREA.

AR100595

- E. ERCS TO ARRANGE T&D OF SOLIDIFIED SLUDGES FROM OX POND #1. POTENTIAL BIDDERS TO BE ON SITE AUGUST 22, 1995, PRIOR TO THE SUBMISSION OF BIDS.
- F. AWAITING ANALYTICAL DATA FROM WATER SAMPLES TO FORWARD TO REAC FOR USE IN DETERMINING POTENTIAL TREATMENT OPTIONS.
- G. ERCS TO CONDUCT SOLIDIFICATION OF OXIDATION POND #1 SLUDGES.
- H. TAT TO REVIEW POST ENGINEERING REPORTS DEVELOPED BY ERCS, TO INCLUDE VOLUMETRIC FLOW RATES FOR SITE DRAINAGE AREAS.

EDWARD M. POWELL, OSC
U.S. EPA - REGION III
WHEELING, WV

AR100596