

POLREP #349

MONT COKE WORKS

MONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN,  
GREGG CRYSTALL, ERD/OERR

I. SITUATION (TUESDAY, 08/22/95, 1830 HOURS)

A. PERSONNEL ON SCENE: EPA-1, ERCS-11, TAT-2.

B. WEATHER ON SCENE: PARTLY SUNNY, NOT AS WARM OR  
HUMID, TEMPS IN THE LOW 80'S.

C. AGENCY COSTS AS OF 08/21/95 CEILING

EPA (DIRECT)	\$ 144,512	\$ 200,000
EPA (INDIRECT)	228,665	360,000
TAT	458,725	600,000
ERCS	4,330,455	8,005,114
OTHER		
UNALLOCATED		4,038,080
	\$ 5,162,357	\$13,203,194

D. OSC POWELL ON-SITE TO DIRECT REMOVAL OPERATIONS.

II. ACTIONS TAKEN

A. ERCS CONTINUED PREP OF AREA AROUND OX PONDS #1 AND  
#2 FOR SLUDGE SOLIDIFICATION OPS.

B. ERCS CONTINUE DUST CONTROL MEASURES AS NEEDED.

C. ERCS COMPLETED DECON OF ZZT02 AND ACV05.

D. ERCS CONTINUED EROSION CONTROL MEASURES AT THE  
SLOPES OF THE CONSOLIDATED NORTH LANDFILL.

E. ONE OF TWO FRAC TANKS DEMOBILIZED.

F. ON-SITE FIELD TESTS OF SOLIDIFICATION MIXTURE  
RATIOS FOR THE SLUDGES CONDUCTED.

G. TAT CONTINUED CONTRACTOR MONITORING AND SITE  
DOCUMENTATION.

H. ERCS CONDUCTED A PRE-BID MEETING FOR POTENTIAL T&D  
BIDDERS TO INSPECT SOLIDIFIED SLUDGES AND VIEW OX  
POND #1.

I. ERCS DEMOED 27 CYLINDERS OF BREATHING AIR, A 12-  
PACK OF CYLINDERS REMAIN.

J. ERCS BEGIN DECON OF 3" DOUBLE DIAPHRAM PUMP, STEAM  
JENNY, AND AIR COMPRESSOR IN PREP FOR DEMOBE.

III. FUTURE PLANS

A. ERCS TO DEMOBILIZE SECOND FRAC TANK.

B. TAT AWAITS THE COMPLETE AND FINALIZED PACKAGE OF  
RESULTS FROM OXIDATION POND #2 COMPOSITE SAMPLE  
FROM WESTON REAC.

C. ERCS TO CONTINUE DUST CONTROL MEASURES AND  
CONTINUE SITE GRADING OPERATIONS TO IMPROVE  
STORMWATER DRAINAGE.

D. ERCS TO CONTINUE EROSION CONTROLS IN NORTH  
LANDFILL AREA.

AR100597

- E. ERCS TO CONDUCT SOLIDIFICATION OF OX POND #1  
SLUDGES AND ARRANGE T&D OF SOLIDIFIED SLUDGES.
- F. AWAITING ANALYTICAL DATA FROM WATER SAMPLES TO  
FORWARD TO REAC FOR USE IN DETERMINING POTENTIAL  
TREATMENT OPTIONS.
- G. ERCS TO CONDUCT SOLIDIFICATION OF OXIDATION POND  
#1 SLUDGES.
- H. TAT TO REVIEW POST ENGINEERING REPORTS DEVELOPED  
BY ERCS, TO INCLUDE VOLUMETRIC FLOW RATES FOR SITE  
DRAINAGE AREAS.

EDWARD M. POWELL, OSC  
U.S. EPA - REGION III  
WHEELING, WV

AR100598