

151044

POLREP #435

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (MONDAY, 12/11/95, 1800 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, ERCS-17, SATA-2.
- B. WEATHER ON SCENE: COLD, VERY WINDY, AFTERNOON CLOUDS, TEMP. NEAR ZERO, WIND CHILL MAKING -20o.
- C. AGENCY COSTS AS OF C.O.B. 12/11/95 CEILING

EPA (DIRECT)	\$ 188,638	\$ 200,000
EPA (INDIRECT)	300,195	360,000
SATA	539,750	685,000
ERCS	6,235,878	8,005,114
OTHER		
UNALLOCATED		3,953,080
	\$ 7,264,461	\$13,203,194

- D. OSC MATLOCK ON SITE TO DIRECT REMOVAL ACTIVITIES.

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO RESLOPE SOUTH END OF OX POND #2.
- B. ERCS RECEIVED 10 LOADS OF RIP/RAP STONE FOR OX POND #2 OUTFALL.
- C. ERCS CONTINUED TO DECON EQUIPMENT AND PREPARE IT FOR DEMOBE.
- D. ERCS CONTINUED STAGING OX POND #2 (STAGED APPROX. 2,700 CU. YDS) MATERIALS WITHIN OX POND #1, ARE PREPARED TO CONTINUE T&D OPERATIONS.
- E. ERCS RESUMED T&D OPERATIONS, 39 TRUCKS WERE SENT OFF-SITE.
- F. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

- A. ERCS TO CONTINUE STOCKPILING OX POND #2 MATERIALS.
- C. ERCS TO CONTINUE SLOPING THE SOUTH END OF OX POND #2.
- D. ERCS TO CONTINUE T&D OPERATIONS.
- E. ERCS TO CONTINUE DECONNING OPERATIONS.

DENNIS MATLOCK, OSC
U.S. EPA - REGION III
WHEELING, WV

AR100730