

150160

POLREP #116
FAIRMONT COKE WORKS
LAFAYETTE STREET
FAIRMONT, MARION COUNTY, WV 26554
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (THURSDAY 06/30/94, 1830 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-15.
- B. WEATHER ON SCENE: MOSTLY CLOUDY WITH TEMPS IN THE MID 80'S.
- C. OSC DOWNIE ON SITE TO DIRECT REMOVAL ACTIVITIES.
- D. PROJECT COSTS:

AGENCY	COST AS OF 06/30/94	CEILING
ERCS	\$1,355,754	\$1,400,000
TAT	\$ 172,963	\$ 194,000
EPA DIRECT	\$ 54,742	\$ 106,200
EPA INDIRECT	\$ 92,497	\$ 177,000
	-----	-----
TOTAL	\$1,675,956	\$1,877,200

UNOBLIGATED		\$2,046,200

SITE CEILING		\$3,923,400
		=====

II. ACTIONS TAKEN

- A. ERCS CONTINUED CLEANING LOOSE DEBRIS FROM THE FLOORS IN BUILDING AJ.
- B. ERCS CONTINUED SHEARING NON- HAZARDOUS PROCESS LINES FOR BULK RECYCLING OPERATIONS.
- C. ERCS CONTINUED PRODUCT RECOVERY OPERATIONS AT TANK ZZT31. THE EMULSIFIED OIL PRODUCT IS BEING RECOVERED WITH A 3,000 GALLON VACUUM TRUCK AND AN OIL SKIMMER. APPROXIMATELY 7,200 GALLONS HAVE BEEN RECOVERED. THE RECOVERED OIL IS BEING STAGED IN TANKS ZZT42 AND ZZT02.
- D. RECENT RAINFALL MITIGATED THE NEED FOR DUST CONTROLS TO BE IMPLEMENTED BY THE ERCS.
- E. ERCS CONTINUED WORKING ON T & D BIDS FOR BULK GROUPS 17-27.
- F. ERCS BEGAN PREPARING EQUIPMENT FOR DEMOB ON 7/1/94.

III. FUTURE PLANS

- A. ERCS TO CONTINUE PRODUCT REMOVAL FROM TANKS, VESSELS, AND TRENCHES.
- B. SCHEDULING FOR THE DISPOSAL OF BULK GROUP #13 (BENZOL SCRUBBER WOOD) WILL BE DONE AFTER THE SCRUBBERS ARE "FELLED". THE 2 SCRUBBERS AND FINAL COOLERS ARE SCHEDULED FOR DEMOLITION DURING THE WEEK OF JULY 18, 1994.
- C. CURRENT T & D SCHEDULE IS AS FOLLOWS; REMAINING LAB PACKS ARE AWAITING A SCHEDULED DATE

EDWARD M. POWELL, OSC
U.S. EPA REGION III

AR100220

WHEELING, WV 26003

AR100221