

POLREP #199  
 FAIRMONT COKE WORKS  
 FAIRMONT, MARION COUNTY, WV 26554  
 ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR  
 CERCLA REMOVAL ACTION

I. SITUATION (FRIDAY 11/04/94, 1730 HOURS)

- A. PERSONNEL ON SCENE: TAT-2, ERCS-11.
- B. WEATHER ON SCENE: PARTLY SUNNY, TEMPS IN 60'S.
- C. PROJECT COSTS:

<u>AGENCY</u>	<u>COSTS AS OF 11/02/94</u>	<u>CEILING</u>
ERCS	\$2,853,896	\$3,741,200
TAT	259,205	300,000
EPA DIRECT	85,616	106,200
EPA INDIRECT	148,497	177,000
<b>TOTAL</b>	<b>\$3,346,368</b>	<b>\$4,324,400</b>
<b>UNOBLIGATED</b>		<b>\$1,673,194</b>
<b>SITE CEILING</b>		<b>\$5,997,594</b>
		=====

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO DISCHARGE WATER FROM AST ZZT31. 97,800 GALLONS WERE DISCHARGED TODAY, 995,500 GALLONS HAVE BEEN DISCHARGED TO DATE.
- B. ERCS CONTINUED GRADING OPERATIONS FOR STORM-WATER CONTROL NEAR THE SCRAP YARD AREA AND THE EAST END OF THE SITE.
- C. ERCS CONTINUED TO DE-WATER THE BREEZE WASHOUT AREA AND CONSOLIDATE THE BREEZE MATERIAL INTO THE SLUDGE IMPOUNDMENT AREA.
- D. ERCS CONTINUED NORTH LANDFILL CONSOLIDATION.
- E. ERCS BEGAN RECEIVING STONE FOR STORM WATER MANAGEMENT CONTROL SYSTEM. 205 OF 300 TONS RECEIVED TO DATE.
- F. ERCS CLEANED OUT THE REMAINING RESIDUAL WASTE FROM INSIDE AST ZZT02, THE WASTE WAS STORED IN A 55-GALLON DRUM TO AWAIT DISPOSAL.
- G. ERCS PLUGGED THE 30-INCH COKE OVEN GAS PIPELINE IN THE FORMER GAS PURIFIER AREA. THIS PIPELINE RUNS UNDERGROUND FROM THE EXCESS GAS HOLDER TO THE GAS PURIFIER AREA. THE PIPELINE CONTAINS SMALL AMOUNTS OF RESIDUAL WASTES.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SCHEDULING AND ARRANGING T&D OF REMAINING BULK GROUPS FROM SITE.
- B. ERCS TO CONTINUE SITE GRADING FOR CONTROL OF STORM WATER.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AS NEEDED.
- D. ERCS TO CONTINUE CONSOLIDATION OF THE BREEZE WASHOUT MATERIAL INTO THE UPPER SLUDGE IMPOUNDMENT.
- E. DE-WATERING OF BREEZE WASHOUT AREA TO CONTINUE.

- F. ERCS TO CONTINUE DISCHARGING WATER FROM AST ZZT31,  
WEATHER PERMITTING.
- G. RPM WHITTINGTON AND SAM WOOD TO REVIEW AND COMMENT ON  
DRAFT HRS PACKAGE.

EDWARD M. POWELL, OSC  
U.S. EPA - REGION III  
WHEELING, WEST VIRGINIA

AR100356