

150150

POLREP #112
FAIRMONT COKE WORKS
LAFAYETTE STREET
FAIRMONT, MARION COUNTY, WV 26554
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (FRIDAY 06/24/94, 1830 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-15.
- B. WEATHER ON SCENE: PARTLY SUNNY, HOT AND HUMID WITH TEMPS IN MID TO UPPER 80'S.
- C. OSC POWELL ON SITE TO DIRECT REMOVAL ACTIVITIES.
- D. PROJECT COSTS:

AGENCY	COST AS OF 06/24/94	CEILING
ERCS	\$1,291,344	\$1,400,000
TAT	\$ 168,858	\$ 194,000
EPA DIRECT	\$ 53,862	\$ 106,200
EPA INDIRECT	\$ 90,801	\$ 177,000
	-----	-----
TOTAL	\$1,589,859	\$1,877,200

UNOBLIGATED		\$2,046,200

SITE CEILING		\$3,923,400
		=====

II. ACTIONS TAKEN

- A. ERCS CONTINUED CLEANING LOOSE DEBRIS FROM THE FLOORS IN BUILDING AJ.
- B. ERCS CONTINUED SHEARING PROCESS LINES FROM TRENCHES AND ASSOCIATED BUILDINGS. TWO- 30 CUBIC YARD BOX CONTAINING HAZARDOUS PIPE (BULK GROUP #15) WERE SHIPPED FOR DISPOSAL TO WAYNE DISPOSAL INC., BELLEVILLE, MI.
- C. ERCS SHEARED OPEN TANK Z2T43 TO DETERMINE AMOUNT OF WASTE PRESENT. THE TANK CONTAINED APPROXIMATELY 20 GALLONS OF A CRUDE OIL LIKE LIQUID.
- D. ERCS PREPARED TANK Z2T31 FOR THE RECOVERY OF THE FLOATING EMULSIFIED OIL. THE OIL WILL BE RECOVERED WITH A 3,000 GALLON VACUUM TRUCK AND AN OIL SKIMMER.
- E. ERCS CONTINUED SPRAYING SITE ROADS WITH WATER TO CONTROL DUST.

III. FUTURE PLANS

- A. ERCS TO CONTINUE PRODUCT REMOVAL FROM TANKS, VESSELS, AND TRENCHES.
- B. SCHEDULING FOR THE DISPOSAL OF BULK GROUP #13 (BENZOL SCRUBBER WOOD) WILL BE DONE AFTER THE SCRUBBERS ARE "FELLED". THE 2 SCRUBBERS AND FINAL COOLERS ARE SCHEDULED FOR DEMOLITION DURING THE WEEK OF JULY 18, 1994.
- C. CURRENT T & D SCHEDULE IS AS FOLLOWS; BULK GROUP #15 (CONTAMINATED PIPE), TWO-30 CUBIC YARD ROLL-OFFS ON 6/27; BULK GROUP #9 (COMB. ORGANIC SLUDGES), ONE-20 CUBIC YARD SLUDGE BOX ON 6/27; BULK GROUP #14 (PCB'S), 6/29; REMAINING LAB PACKS, 6/30.

AR100212

EDWARD M. POWELL, OSC
U.S. EPA REGION III
WHEELING, WV 26003

AR100213