

150158

POLREP #115  
FAIRMONT COKE WORKS  
LAFAYETTE STREET  
FAIRMONT, MARION COUNTY, WV 26554  
ATTN: CHARLIE KLEEMAN, GREGG CRYSTALL, ERD/OERR

I. SITUATION (WEDNESDAY 06/29/94, 1830 HOURS)

- A. PERSONNEL ON SCENE: EPA-1, TAT-2, ERCS-15.
- B. WEATHER ON SCENE: MOSTLY CLOUDY WITH T'STORMS, TEMPS IN THE MID 80'S.
- C. OSC DOWNIE ON SITE TO DIRECT REMOVAL ACTIVITIES.
- D. PROJECT COSTS:

AGENCY	COST AS OF 06/29/94	CEILING
ERCS	\$1,349,111	\$1,400,000
TAT	\$ 172,024	\$ 194,000
EPA DIRECT	\$ 54,506	\$ 106,200
EPA INDIRECT	\$ 92,049	\$ 177,000
	-----	-----
TOTAL	\$1,667,690	\$1,877,200
		-----
UNOBLIGATED		\$2,046,200
		-----
SITE CEILING		\$3,923,400
		=====

II. ACTIONS TAKEN

- A. ERCS CONTINUED CLEANING LOOSE DEBRIS FROM THE FLOORS IN BUILDING AJ.
- B. ERCS CONTINUED SHEARING NON- HAZARDOUS PROCESS LINES FOR BULK RECYCLING OPERATIONS.
- C. ERCS CONTINUED PRODUCT RECOVERY OPERATIONS AT TANK ZZT31. THE EMULSIFIED OIL PRODUCT IS BEING RECOVERED WITH A 3,000 GALLON VACUUM TRUCK AND AN OIL SKIMMER. APPROXIMATELY 4,200 GALLONS HAVE BEEN RECOVERED. THE RECOVERED OIL IS BEING STAGED IN TANKS ZZT42 AND ZZT02.
- D. RECENT RAINFALL MITIGATED THE NEED FOR DUST CONTROLS TO BE IMPLEMENTED BY THE ERCS.
- F. ERCS CONTINUED WORKING ON T & D BIDS FOR BULK GROUPS 17-27.
- F. ERCS LOADED ALL HAZARDOUS AND NON- HAZARDOUS TRANSFORMERS AND OIL SWITCHES ALONG WITH PCB CONTAMINATED PPE ON TWO FLAT BED TRACTOR TRAILERS. THE WASTE IS BEING TRANSPORTED TO THE S.D. MYERS, TALLMADGE, OH DISPOSAL FACILITY.
- G. ONE - 30 CUBIC YARD ROLL- OFF BOX CONTAINING BULK GROUP #15 (CONTAMINATED PIPE) WAS SHIPPED OFF SITE FOR T & D. THE WASTE IS BEING TRANSPORTED TO WAYNE DISPOSAL, INC., BELLEVILLE, MI FOR DISPOSAL.

III. FUTURE PLANS

- A. ERCS TO CONTINUE PRODUCT REMOVAL FROM TANKS, VESSELS, AND TRENCHES.
- B. SCHEDULING FOR THE DISPOSAL OF BULK GROUP #13 (BENZOL SCRUBBER WOOD) WILL BE DONE AFTER THE SCRUBBERS ARE "FELLED". THE 2 SCRUBBERS AND FINAL COOLERS ARE

AR100218

SCHEDULED FOR DEMOLITION DURING THE WEEK OF JULY 18,  
1994.

C. CURRENT T & D SCHEDULE IS AS FOLLOWS; REMAINING LAB  
PACKS ARE AWAITING A SCHEDULED DATE

EDWARD M. POWELL, OSC  
U.S. EPA REGION III  
WHEELING, WV 26003

AR100219