

POLREP #356

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

HCL REMOVAL ACTION

N: DENNIS CARNEY, CHARLIE KLEEMAN,
GREGG CRYSTALL, ERD/OERR

I. SITUATION (THURSDAY, 08/31/95, 1900 HOURS)

- A. PERSONNEL ON SCENE: EPA-2, ERCS-11, TAT-2.
- B. WEATHER ON SCENE: PARTLY SUNNY AND WARM, TEMPS IN THE LOW 90's.
- C. AGENCY COSTS AS OF 08/30/95

	COSTS	CEILING
EPA (DIRECT)	\$ 148,858	\$ 200,000
EPA (INDIRECT)	236,601	360,000
TAT	468,774	600,000
ERCS	4,398,420	8,005,114
OTHER		
UNALLOCATED		4,038,080
	\$ 5,252,653	\$13,203,194

- D. OSC POWELL ON-SITE TO DIRECT REMOVAL OPERATIONS.

II. ACTIONS TAKEN

- A. ERCS CONTINUED DUST CONTROL MEASURES AS NEEDED.
- B. ERCS RECEIVED APPROXIMATELY 250 TONS OF 3/4 TO 1 1/2" STONE AND 250 TONS OF 3/8" FROM SALERNO TRUCKING.
- C. ERCS GRADED DELIVERED STONE AND COMPACTED THE STONE WITH A ROLLER.
- D. ERCS CONTINUED TO CUT STEEL SHEETS TO COVER OPEN PITS AND SOFT AREAS AS A SAFETY MEASURE.
- E. ERCS CONSTRUCTED CRZ NEAR OXIDATION POND 1 FOR FUTURE SOLIDIFICATION OPERATIONS.
- F. ERCS BEGAN PREPARATION FOR DEMOBE FOR FRIDAY 09/01/95.
- G. ERCS DECONNED DUMP TRUCK TO BE DEMOBE.

III. FUTURE PLANS

- A. TAT AWAITS THE COMPLETE AND FINALIZED PACKAGE OF RESULTS FROM OXIDATION POND #2 COMPOSITE SAMPLE FROM WESTON REAC.
- B. ERCS AWAIT BIDS FOR CALCIUM OXIDE, KILN DUST, AND FIG.
- C. ERCS TO CONTINUE DUST CONTROL MEASURES AND CONTINUE SITE GRADING OPERATIONS TO IMPROVE STORMWATER DRAINAGE.
- D. TAT AND ERCS AWAIT RESULTS OF STABILIZED SLUDGE SAMPLE SENT TO READING ENVIRONMENTAL. RESULTS ARE EXPECTED ON TUESDAY 09/05/95.
- E. ERCS TO CONDUCT SOLIDIFICATION OF OX POND #1 SLUDGES AND ARRANGE T&D OF SOLIDIFIED SLUDGES.
- F. ERCS AND TAT AWAITING ANALYTICAL DATA FROM WATER SAMPLES TO FORWARD TO REAC FOR USE IN DETERMINING POTENTIAL TREATMENT OPTIONS.
- G. ERCS TO FINISH RELOCATION TAG-ALONG TRAILER WITH SUPPORT EQUIPMENT TO OX POND AREA.
- H. TAT TO REVIEW POST ENGINEERING REPORTS DEVELOPED BY ERCS, TO INCLUDE VOLUMETRIC FLOW RATES FOR SITE DRAINAGE AREAS.

EL M. POWELL, OSC
U. EPA - REGION III
WHEELING, WV

AR100611