

159461

ect: METCOA RESTART SITE POLREP #147

POLREP #147

METCOA RESTART SITE

PULASKI, LAWRENCE CO., PA

ATTENTION: KAREN WOLPER, DENNIS CARNEY, AND STEPHEN LUFTIG

I. SITUATION: (SATURDAY, 12/07/91 THROUGH MONDAY, 12/16/91)

- A. OSC AND TAT CONTINUE PRP CONTRACTOR OVERSIGHT IN ACCORDANCE WITH PRP CONTRACTOR WORK SCHEDULE.
- B. ACTIVITIES FOR THE PERIOD INCLUDED COMPLETION OF AUGER HOLE DRILLING AND SAMPLING OPERATIONS; COMPLETION OF ONE ACRE NON-HOTZONE SURFACE SOIL SAMPLES; COMPLETION OF PERIMETER SURFACE SOIL SAMPLES; AND COMPLETION OF ALL BUILDING INVESTIGATIVE OPERATIONS.
- C. TWENTY-FOUR HOUR SITE SECURITY AND FIRE WATCH CONTINUES.
- D. PERSONNEL ON SCENE DURING THE PERIOD: TAT-3
DEMAXIMIS-2
LAIDLAW-4
ESI-3
PENNDRIILL-2
- E. WEATHER: SATURDAY THRU MONDAY: VARYING FROM OVERCAST TO SUNNY WITH TEMPERATURES RANGING FROM THE UPPER 20'S TO THE LOWER 50'S.

II. ACTIONS TAKEN

- A. PRP CONTRACTORS COMPLETED DRILLING AND SAMPLING OF 53 AUGER HOLES. THE PENNSYLVANIA DRILLING COMPANY RIG CREW WAS DEMOBED FROM SITE.
- B. PRP CONTRACTORS COMPLETED ALL NON-HOTZONE SURFACE SOIL SAMPLING. THIS SAMPLING CONSISTED OF ELEVEN SAMPLES FROM THE CENTER OF ONE-ACRE PARCELS AND TWENTY-FOUR SAMPLES FROM THE PERIMETER OF THE EXCLUSION ZONE.
- C. PRP CONTRACTORS COMPLETED TEST PIT TRENCHING OPERATIONS. THE AVERAGE DEPTH OF THE FIVE TEST PITS WAS 3 FEET.
- D. PRP CONTRACTORS PERFORMED AIR SAMPLING OPERATIONS. A TOTAL OF FIVE HIGH VOLUME AND FOUR LOW VOLUME AIR SAMPLES WERE TAKEN.

AR102470

- E. PRP CONTRACTORS PERFORMED ALL INTERIOR BUILDING INVESTIGATIONS. THESE INVESTIGATIONS CONSISTED OF OBTAINING DUST SAMPLES FROM SIX PREDETERMINED POINTS; AND CONFINED SPACE INVESTIGATION AND SAMPLING OF THE TWO FIFTEEN FOOT SUMPS.

III. FUTURE PLANS

- A. PRP CONTRACTORS TO COMPLETE DECON OF ALL EQUIPMENT ONSITE FOR IMPENDING DEMOBILIZATION SCHEDULED FOR DECEMBER 20. ONE OFFICE TRAILER WILL REMAIN ONSITE FOR SITE SECURITY.

CAROL MANNING, OSC
USEPA-REGION III
PHILADELPHIA, PA

AR102471