

EPA ELECTRONIC MAIL MESSAGE

Date: 05-Nov-1991 06:33pm EDT
 From: REGION TAT
 REGION03.TAT
 Dept: (OSWER,OERR,ERD)
 Tel No: 609 482-0222

TO: WALTER LEE
 TO: RRC OFFICE
 TO: REGION TAT
 TO: STEPHEN LUFTIG
 TO: GREGG CRYSTALL

(LEE.WALTER)
 (RRC)
 (REGION03.TAT)
 (LUFTIG.STEPHEN)
 (CRYSTALL.GREGG)

Subject: AUSTIN AVE POLREP #27

POLREP #27
 AUSTIN AVENUE RADIATION SITE
 133 AUSTIN AVENUE
 LANSDOWNE, DELAWARE COUNTY, PA 19050
 ATTN: GREGG CRYSTALL, STEPHEN LUFTIG

- I. SITUATION: MONDAY, 1700 HOURS, 11/04/91.
- A. TWENTY-FOUR HOUR SECURITY CONTINUES.
 - B. PERSONNEL ONSITE: EPA-1, TAT-2, ERCS-10.
 - C. OSC LEE IN OFFICE PERFORMING SITE RELATED DUTIES.
 - D. WEATHER: CLOUDY, TEMPS LOW 40'S.
 - E. ESTIMATED COSTS TO DATE: (COB 11/02/91)

	CURRENT	CEILING
EPA (DIRECT)	\$ 9,270	\$ 80,000
EPA (INDIRECT)	16,686	120,000
TAT	34,542	55,000
ERCS	122,271	* 175,000
NAREL (CNES)		@ 400,000
EMSL		# 3,590
SCA		& 6,880
ARMY COE		+ 26,500
UNALLOCATED		197,630
	-----	-----
TOTAL	\$182,769	\$1,064,600

- * ERCS CEILING INCREASED BY \$50,000 11/04/91.
- @ CHEM-NUCLEAR ENVIRONMENTAL SERVICES CONTRACTED FOR SURVEY AND SAMPLING.
- # ENVIRONMENTAL MONITORING AND SURVEILLANCE LABORATORY CONTRACTED FOR DRIVING SCANNER VAN.
- & SANDY COHEN AND ASSOCIATES CONTRACTED TO ASSIST WITH SCANNER VAN.
- + ARMY CORPS OF ENGINEERS CONTRACTED FOR RELOCATION OF FURNITURE BUSINESS.

1000 ACTIONS TAKEN:

- A. ERCS CONTINUED DISMANTLING WOOD SHELVEING FROM THE WAREHOUSE. TAT SCREENED WOOD FOR RADIOACTIVITY. NO

AR100041

READINGS ABOVE BACKGROUND.

- B. TWO ROLLOFF BOXES OF WOOD SHELVING AND DEBRIS REMOVED FROM WAREHOUSE. TOTAL WEIGHT 6.23 TONS.**
- C. TWO PAINT SPRAYERS RETURNED TO RENTAL STORE.**
- D. REGIONAL RAIL OPERATIONS IN PHILADELPHIA CONTACTED ABOUT SCHEDULED WORK ALONG RAIL LINE WEEK OF 11/11/91.**
- E. LOCAL TELEVISION CAMERA (KYW) VIDEOTAPED VARIOUS SITE OPERATIONS THIS DATE.**

III. FUTURE ACTIONS:

- A. EPA TO REMAIN IN CONTACT WITH NEIGHBORHOOD AND UPDATE AS NECESSARY.**
- B. SCANNER VAN FROM LAS VEGAS, NEVADA, DUE TO ARRIVE IN AREA 11/04/91 AT 1800 HOURS.**
- C. ERCS TO CONTINUE PAINTING INTERIOR OF WAREHOUSE, DISMANTLING SHELVES, AND REMOVING OTHER NON-RADIOACTIVE DEBRIS FROM SITE.**
- D. ERCS TO CONTINUE TO ARRANGE FOR DISPOSAL OF MIXED ASBESTOS AND RADIOACTIVE WASTE IN BASEMENT OF 133 AUSTIN AVENUE.**
- E. ELECTRIC POWER AND TELEPHONE LINES FOR MOBILE COMMAND POST TO BE SET UP WEEK OF 11/04/91.**
- F. REPRESENTATIVE FROM REGIONAL RAIL OPERATIONS TO BE ON SITE 11/05/91 TO DISCUSS ACCESS TO PROPERTY ALONG RAIL LINE.**

**WALTER LEE, OSC
EPA REGION III
PHILADELPHIA, PA**

AR100042