

151046

POLREP #437

FAIRMONT COKE WORKS

FAIRMONT, MARION COUNTY, WV 26554

CERCLA REMOVAL ACTION

ATTN: DENNIS CARNEY, CHARLIE KLEEMAN, ERD/OERR

I. SITUATION (WEDNESDAY, 12/13/95, 1800 HOURS)

A. PERSONNEL ON SCENE: EPA OSC-1, EPA OIG-2, ERCS-19,
SATA-2.

B. WEATHER ON SCENE: COLD, SNOWED INTO THE AFTERNOON, LATE
DAY RAIN, TEMPS IN THE LOW 30'S.

C. AGENCY COSTS AS OF C.O.B. 12/11/95 CEILING

EPA (DIRECT)	\$ 188,878	\$ 200,000
EPA (INDIRECT)	300,627	360,000
SATA	542,067	685,000
ERCS	6,320,016	8,005,114
OTHER		
UNALLOCATED	\$ 7,351,588	3,953,080
		\$13,203,194

II. ACTIONS TAKEN

- A. ERCS CONTINUED TO RESLOPE SOUTH END OF OX POND #2.
- B. ERCS CONTINUED TO DECON EQUIPMENT AND PREPARE IT FOR DEMOBE.
- C. ERCS CONTINUED T&D OPERATIONS, 53 TRUCKS WERE SENT OFF-SITE.
- D. ERCS CONTINUED SITE MAINTENANCE.
- E. ERCS DEMOBED 1 STORAGE PIG.
- F. ERCS COMPLETED DECONNING 1 KOMATSU TRACKLOADER.
- G. SATA CONTINUED CONTRACTOR MONITORING, HEALTH AND SAFETY MONITORING AND SITE ACTIVITY DOCUMENTATION.

III. FUTURE PLANS

- A. ERCS TO CONTINUE SLOPING THE SOUTH END OF OX POND #2.
- B. ERCS TO CONTINUE T&D OPERATIONS.
- C. ERCS TO CONTINUE DECONNING OPERATIONS.
- D. ERCS TO DEMOBE TWO OPERATORS.

DENNIS MATLOCK, OSC
U.S. EPA - REGION III
WHEELING, WV

AR100732