

161619

To: ERD/OERR (EPA5511)
 To: JACK.OWENS (EPA93012)
 To: G.CRYSTALL (EPA93028)
 To: J.VINISKI (EPA9314)
 To: REGION03.TAT (EPA9322)
 To: RRC (EPA9374)
 From: REGION03.TAT (EPA9322) Delivered: Thu 2-May-91 9:45 EDT Sys
 163 (68)
 Subject: BAHN WAREHOUSE POLREP #21
 Mail Id: IPM-163-910502-087850578

POLREP #21 (NOTIFICATION OF SITE WORK COMPLETION)
 BAHN WAREHOUSE/STRAWBERRY ALLEY SITE
 MECHANICSBURG, CUMBERLAND COUNTY, PA
 CERCLA/SARA REMOVAL
 ATTN: GREGG CRYSTALL AND STEPHEN LUFTIG

- I. SITUATION (1900 HOURS, TUESDAY, APRIL 30, 1991)
- A. OSC HAS SECURED ADDITIONAL FUNDS TO COMPLETE THE REMOVAL ACTIONS AND TO MITIGATE THE THREATS POSED BY MATERIALS ONSITE TO PUBLIC HEALTH OR WELFARE AS THEY RELATE TO THE CRITERIA FROM SECTION 300.415 (b) (2) OF THE NCP.
 - B. OSC MOBILIZED PERSONNEL TO THE SITE TO DISPOSE OF CONTAMINATED MATERIALS AFTER NOTIFICATION FROM ERCS THAT FINAL DISPOSAL APPROVALS HAD BEEN SECURED.
 - C. PERSONNEL ON SCENE:

4/30/91: EPA - 1, TAT - 1, ERCS - 4

- D. ESTIMATED COSTS TO DATE (COB 4/25/91):

	COSTS TO DATE	CEILINGS
EPA (DIRECT)	\$ 6,010	\$ 10,000
EPA (INDIRECT)	8,034	17,650
TAT	31,438	35,000
ERCS	261,442	480,000
UNALLOCATED FUNDS	-----	318,350

TOTAL	\$ 306,924	\$ 861,000
-------	------------	------------

- E. WEATHER: COOL WITH LIGHT RAIN TO SUNNY AND CLEARING, TEMPERATURES IN THE LOW 70'S.

II. ACTIONS TAKEN

- A. OSC, TAT AND ERCS MOBILIZED TO THE SITE ON MONDAY AND TUESDAY 4/29 & 4/30 TO PREPARE MATERIALS FOR TRANSPORT TO THE DISPOSAL FACILITY.
- B. ERCS PREPARED AND LABELLED REMAINING CONTAINERS AND DRUMS AS NECESSARY TO COMPLY WITH DOT SHIPPING REGULATIONS.
- C. OSC COORDINATED ALL REMOVAL EFFORTS WITH PADER, LOCAL OFFICIALS AND PROPERTY OWNER.
- D. TRANSPORTATION AND DISPOSAL ARRANGEMENTS WERE FINALIZED FOR THE REMAINING SITE WASTE MATERIALS TO BE ADDRESSED UNDER THIS REMOVAL ACTION. DRUMS WERE LOADED ONTO TWO TRACTOR TRAILERS FOR TRANSPORT TO AN OFFSITE DISPOSAL FACILITY.
- E. OSC MET WITH PRP MR. BAHN REGARDING THE SUCCESSFUL COMPLETION OF SITE ACTIVITIES UNDER THIS REMOVAL ACTION.
- F. ALL EQUIPMENT AND PERSONNEL DEMOBILIZED FROM SITE.

AR100267

III. FUTURE PLANS

- A. THE REMAINING CONTAINERS AND DRUMS ARE TO BE HANDLED BY COMBUSTION ENGINEERING TO BE REMOVED UNDER A CERCLA REMOVAL ENFORCEMENT ORDER. TENTATIVELY SCHEDULED TO COMMENCE TOMORROW, WEDNESDAY, MAY 1, 1991.**
- B. OSC TO PROVIDE GENERATOR AND DESTINATION STATES WITH APPROPRIATE COPIES OF HAZARDOUS WASTE MANIFESTS.**
- C. ERCS TO SECURE FOR AND PROVIDE TO THE OSC CERTIFICATES OF DESTRUCTION FROM EACH DISPOSAL FACILITY FOR EACH WASTE STREAM SHIPPED OFFSITE FOR DISPOSAL.**
- D. ALL ACTIVITIES PROPOSED, SCOPED AND TASKED UNDER THIS REMOVAL ACTION HAVE BEEN COMPLETED. ALL PERSONNEL DEMOBILIZED FROM THE SITE ON THIS DATE, THE LAST DAY OF ONSITE REMOVAL ACTION ACTIVITY. THE OSC HAS DETERMINED THAT NO FURTHER REMOVAL ACTION IS DEEMED NECESSARY AT THE BAHN WAREHOUSE/STRAWBERRY ALLEY SITE AT THIS TIME.**
- E. FINAL POLREP TO BE DRAFTED UPON RECEIPT OF DISPOSAL CERTIFICATIONS.**
- F. OSC REPORT TO BE DRAFTED UPON COMPLETION OF ENFORCEMENT ACTION.**

**JACK OWENS, OSC
US EPA REGION III
PHILADELPHIA, PA**

AR100268